

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	N D J J F M A M J J A S O N D J J F M A M J J A S O N D J J F M A M J J A																											
1	URBANSKY MIXED USE DEVELOPMENT MANIKONDA	777 days	Thu 01-12-22	Wed 04-06-25	0 days		[Gantt bar from Thu 01-12-22 to Wed 04-06-25]																											
2	PHASE-01 (COMMERCIAL)	490.5 days	Thu 01-12-22	Tue 02-07-24	0 days		[Gantt bar from Thu 01-12-22 to Tue 02-07-24]																											
3	MAJOR MILESTONES - COMMERCIAL	472.5 days	Thu 22-12-22	Tue 02-07-24	286.5 days		[Gantt bar from Thu 22-12-22 to Tue 02-07-24]																											
4	Earliest Start of Civil Works (Soil Nailing)	0 days	Thu 22-12-22	Thu 22-12-22	759 days	245SS	◆ 22-12																											
5	Excavation Complete	0 days	Mon 13-02-23	Mon 13-02-23	714 days	248	◆ 13-02																											
6	Foundations Complete	0 days	Sat 18-02-23	Sat 18-02-23	709.5 days	255	◆ 18-02																											
7	Basement Slabs Complete	0 days	Fri 02-06-23	Fri 02-06-23	621.5 days	274	◆ 02-06																											
8	Superstructure RCC Complete (Above Terrace Structures)	0 days	Thu 14-12-23	Thu 14-12-23	456.5 days	305	◆ 14-12																											
9	External Plastering Complete	0 days	Fri 23-02-24	Fri 23-02-24	396.5 days	349	◆ 23-02																											
10	One Lift Operational For Fire NOC	0 days	Thu 16-05-24	Thu 16-05-24	326.5 days	831	◆ 16-05																											
11	Elevation Façade Complete	0 days	Sat 24-02-24	Sat 24-02-24	395.5 days	647	◆ 24-02																											
12	High Side MEP Works Complete	0 days	Mon 18-03-24	Mon 18-03-24	376.5 days	741	◆ 18-03																											
13	Final Testing, Commissioning & Hand Over	0 days	Tue 02-07-24	Tue 02-07-24	286.5 days	829	◆ 02-07																											
14	DESIGN ENGINEERING	134 days	Thu 01-12-22	Mon 08-05-23	0 days		[Gantt bar from Thu 01-12-22 to Mon 08-05-23]																											
15	Architectural	81 days	Thu 01-12-22	Mon 06-03-23	0 days		[Gantt bar from Thu 01-12-22 to Mon 06-03-23]																											
16	Concept & Schematic Finalization	1 day	Thu 01-12-22	Thu 01-12-22	0 days		[Milestone bar]																											
17	Pre-GFC Submission	1 day	Fri 02-12-22	Fri 02-12-22	0 days	16	[Milestone bar]																											
18	Pre-GFC Review & Approval	2 days	Sat 03-12-22	Mon 05-12-22	0 days	17	[Milestone bar]																											
19	Tender Drawings & Budget Estimates	7 days	Tue 06-12-22	Tue 13-12-22	0 days	18	[Milestone bar]																											
20	Preliminary Budget Estimate & Cash Flow by PM	15 days	Tue 06-12-22	Thu 22-12-22	0 days	18	[Milestone bar]																											

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	202320242025																											
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
21	Budget Estimate Approval	1 day	Fri 23-12-22	Fri 23-12-22	0 days	20																												
22	Issue of GFC Drawings (All Floors)	30 days	Sat 24-12-22	Sat 28-01-23	0 days	21,18																												
23	Schedule of Finishes & Specs Submission	30 days	Mon 30-01-23	Sat 04-03-23	0 days	22																												
24	Schedule of Finishes & Specs (Approval) (GFC)	1 day	Mon 06-03-23	Mon 06-03-23	0 days	23																												
25	Structural	92 days	Thu 01-12-22	Sat 18-03-23	294.5 days																													
26	Concept & Schematic Finalization	1 day	Thu 01-12-22	Thu 01-12-22	0 days	16SS																												
27	Substructure Pre-GFCs Submission (Upto Grade Slab Level)	7 days	Fri 02-12-22	Fri 09-12-22	0 days	26																												
28	Substructure Pre-GFC Review & Approval	2 days	Sat 10-12-22	Mon 12-12-22	0 days	27																												
29	Substructure GFC Drawings (Upto Grade Slab Lev	15 days	Tue 13-12-22	Thu 29-12-22	0 days	28,18																												
30	Substructure GFC Drawings (Cellar & Podium Slab	30 days	Fri 30-12-22	Fri 03-02-23	0 days	29																												
31	Superstructure Pre-GFC Submission (GF Slab)	9 days	Sat 04-02-23	Tue 14-02-23	0 days	30																												
32	Superstructure Pre-GFC Review & Approval (GF S	6 days	Wed 15-02-23	Tue 21-02-23	0 days	31																												
33	Superstructure GFC Drawings (GF Slab)	2 days	Wed 22-02-23	Thu 23-02-23	0 days	32																												
34	Superstructure GFC Drawings (Upto Terrace)	20 days	Fri 24-02-23	Sat 18-03-23	63.5 days	33																												
35	Common Area Interiors	53 days	Tue 07-03-23	Mon 08-05-23	505.5 days																													
36	Concept & Schematic Finalization	20 days	Tue 07-03-23	Wed 29-03-23	0 days	24																												
37	Tender Drawings & Budget Estimates (Interior Pa	8 days	Thu 30-03-23	Fri 07-04-23	0 days	36																												
38	Pre-GFC Submission	10 days	Sat 08-04-23	Wed 19-04-23	0 days	37																												
39	Pre-GFC Review & Approval	5 days	Thu 20-04-23	Tue 25-04-23	0 days	38																												
40	Issue of GFC Drawings	10 days	Wed 26-04-23	Mon 08-05-23	0 days	39																												

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025						
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	
41	Electrical	100 days	Sat 24-12-22	Thu 20-04-23	451 days																																				
42	Concept & Schematic Finalization	60 days	Sat 24-12-22	Sat 04-03-23	0 days	21																																			
43	Tender package submission	7 days	Mon 06-03-23	Mon 13-03-23	0 days	42																																			
44	Pre-GFC Submission	9 days	Thu 30-03-23	Sat 08-04-23	0 days	36,43																																			
45	Pre-GFC Review & Approval	3 days	Mon 10-04-23	Wed 12-04-23	0 days	44																																			
46	Issue of GFC Drawings	7 days	Thu 13-04-23	Thu 20-04-23	39.5 days	45																																			
47	PHE	87 days	Sat 24-12-22	Wed 05-04-23	451 days																																				
48	Concept & Schematic Finalization	60 days	Sat 24-12-22	Sat 04-03-23	0 days	42SS																																			
49	Tender package submission	10 days	Mon 06-03-23	Thu 16-03-23	0 days	48																																			
50	Pre-GFC Submission	7 days	Fri 17-03-23	Fri 24-03-23	0 days	49																																			
51	Pre-GFC Review & Approval	5 days	Sat 25-03-23	Thu 30-03-23	0 days	50																																			
52	Issue of GFC Drawings	5 days	Fri 31-03-23	Wed 05-04-23	54.5 days	51																																			
53	Security Systems (FPS, FAS, AC, PAS & CCTV)	95 days	Sat 24-12-22	Fri 14-04-23	451 days																																				
54	Concept & Schematic Finalization	60 days	Sat 24-12-22	Sat 04-03-23	0 days	48SS																																			
55	Tender package submission	13 days	Mon 06-03-23	Mon 20-03-23	0 days	54																																			
56	Pre-GFC Submission	8 days	Tue 21-03-23	Wed 29-03-23	0 days	55																																			
57	Pre-GFC Review & Approval	6 days	Thu 30-03-23	Wed 05-04-23	0 days	56																																			
58	Issue of GFC Drawings	8 days	Thu 06-04-23	Fri 14-04-23	46.5 days	57																																			
59	HVAC	104 days	Sat 24-12-22	Tue 25-04-23	451 days																																				
60	Concept & Schematic Finalization	60 days	Sat 24-12-22	Sat 04-03-23	0 days	54SS																																			
61	Tender package submission	13 days	Mon 06-03-23	Mon 20-03-23	0 days	60																																			

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
62	Pre-GFC Submission	14 days	Tue 21-03-23	Wed 05-04-23	0 days	61																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025							
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A		
83	Lifts & Escalators	81 days	Sat 24-12-22	Wed 29-03-23	483 days																																					
84	Concept & Schematic Finalization	42 days	Sat 24-12-22	Sat 11-02-23	0 days	78SS																																				
85	Tender package submission	13 days	Mon 13-02-23	Mon 27-02-23	0 days	84																																				
86	Pre-GFC Submission	15 days	Tue 28-02-23	Thu 16-03-23	0 days	85																																				
87	Pre-GFC Review & Approval	6 days	Fri 17-03-23	Thu 23-03-23	0 days	86																																				
88	Issue of GFC Drawings	5 days	Fri 24-03-23	Wed 29-03-23	0 days	87																																				
89	Landscaping	57 days	Sat 24-12-22	Wed 01-03-23	560 days																																					
90	Work order to landscaping consultant	5 days	Sat 24-12-22	Thu 29-12-22	0 days	84SS																																				
91	Concept & Schematic Finalization	13 days	Fri 30-12-22	Fri 13-01-23	0 days	90																																				
92	Tender package submission	13 days	Sat 14-01-23	Mon 30-01-23	0 days	91																																				
93	Pre-GFC Submission	12 days	Tue 31-01-23	Mon 13-02-23	0 days	92																																				
94	Pre-GFC Review & Approval	5 days	Tue 14-02-23	Sat 18-02-23	0 days	93																																				
95	Issue of GFC Drawings	9 days	Mon 20-02-23	Wed 01-03-23	0 days	94																																				
96	PROCUREMENT	186 days	Thu 01-12-22	Fri 07-07-23	11 days																																					
97	Civil Structure Works Related Packages	48 days	Thu 01-12-22	Wed 25-01-23	11 days																																					
98	Soil Nailing Contractor	7 days	Wed 14-12-22	Wed 21-12-22	0 days	19																																				
99	Excavation Contractor	0 days	Thu 01-12-22	Thu 01-12-22	0 days	16SS																																				
100	Backfilling Contractor	15 days	Thu 01-12-22	Sat 17-12-22	60.5 days	99																																				
101	Civil Structure, BW, Plastering Contractor Draft Agreement	7 days	Wed 14-12-22	Wed 21-12-22	0 days	19																																				
102	Slab Electrical Conduiting Contractor	7 days	Sat 14-01-23	Sat 21-01-23	61.5 days	101FS+20 days																																				

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	202320242025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
103	UG Drainage Piping Contractor	7 days	Thu 22-12-22	Thu 29-12-22	42.5 days	101FF+7 days																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
124	PreQualification of Vendors	10 days	Tue 21-03-23	Fri 31-03-23	0 days	55																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
145	Recommendation by PMC	3 days	Fri 05-05-23	Mon 08-05-23	0 days	144																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
166	Final Tender Document	4 days	Thu 13-04-23	Mon 17-04-23	0 days	165
167	Tender Receipt	12 days	Tue 18-04-23	Tue 02-05-23	0 days	166
168	Tendering Negotiations	12 days	Wed 03-05-23	Tue 16-05-23	0 days	167
169	Recommendation by PMC	3 days	Wed 17-05-23	Fri 19-05-23	0 days	168
170	Final Approval and LOA	2 days	Sat 20-05-23	Mon 22-05-23	37.5 days	169
171	DG	45 days	Tue 14-03-23	Fri 05-05-23	482 days	
172	PreQualification of Vendors	12 days	Tue 14-03-23	Mon 27-03-23	0 days	43
173	Draft Tender Document	6 days	Tue 28-03-23	Mon 03-04-23	0 days	172
174	Final Tender Document	2 days	Tue 04-04-23	Wed 05-04-23	0 days	173
175	Tender Receipt	14 days	Thu 06-04-23	Fri 21-04-23	0 days	174
176	Tendering Negotiations	5 days	Sat 22-04-23	Thu 27-04-23	0 days	175
177	Recommendation by PMC	4 days	Fri 28-04-23	Wed 03-05-23	0 days	176
178	Final Approval and LOA	2 days	Thu 04-05-23	Fri 05-05-23	0 days	177
179	Façade	38 days	Fri 14-04-23	Mon 29-05-23	490 days	
180	PreQualification of Vendors	6 days	Fri 14-04-23	Thu 20-04-23	0 days	70
181	Draft Tender Document	4 days	Fri 21-04-23	Tue 25-04-23	0 days	180
182	Final Tender Document	3 days	Wed 26-04-23	Fri 28-04-23	0 days	181
183	Tender Receipt	10 days	Sat 29-04-23	Thu 11-05-23	0 days	182
184	Tendering Negotiations	10 days	Fri 12-05-23	Tue 23-05-23	0 days	183
185	Recommendation by PMC	3 days	Wed 24-05-23	Fri 26-05-23	0 days	184
186	Final Approval and LOA	2 days	Sat 27-05-23	Mon 29-05-23	158.5 days	185

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
187	Lifts & Escalators	33 days	Thu 30-03-23	Mon 08-05-23	483 days																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							</

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
208	Tendering Negotiations	9 days	Tue 02-05-23	Thu 11-05-23	0 days	207																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							</

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
229	Draft Tender Document	6 days	Sat 20-05-23	Fri 26-05-23	0 days	228																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023												2024												2025											
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A		
249	CIVIL STRUCTURE WORKS	300.5 days	Sat 24-12-22	Thu 14-12-23	302.5 days																																					
250	Basement-3 Roof Slab	91.5 days	Sat 24-12-22	Tue 11-04-23	286.5 days																																					
251	PCC Below Retaining Wall Raft (87.8M LVL)	20 days	Sat 24-12-22	Mon 16-01-23	0 days	247SS+2 days																																				
252	Retaining Wall Raft	20 days	Wed 28-12-22	Thu 19-01-23	0 days	251SS+3 days																																				
253	Retaining Wall Upto B3-B2 Level	20 days	Tue 03-01-23	Wed 25-01-23	19.5 days	252SS+5 days																																				
254	PCC Below Footings	30 days	Thu 12-01-23	Thu 16-02-23	0 days	248FS-90%																																				
255	Footings RCC	30 days	Fri 13-01-23	Sat 18-02-23	0 days	254SS+5%																																				
256	Laying of UG Drain Piping	3 days	Sat 18-02-23	Wed 22-02-23	0 days	255,253,103																																				
257	Waterproofing to Outer Face of Retaining Wall	5 days	Wed 22-02-23	Tue 28-02-23	0 days	256,105																																				
258	Backfilling in Footings & Retaining Wall	7 days	Tue 28-02-23	Wed 08-03-23	0 days	100,257																																				
259	Antitermite Treatment	3 days	Wed 08-03-23	Sat 11-03-23	0 days	104,258																																				
260	PCC Below Grade Slab Level	5 days	Sat 11-03-23	Fri 17-03-23	0 days	258,259																																				
261	Columns above Grade Slab Level	7 days	Wed 15-03-23	Wed 22-03-23	0 days	260SS+50%																																				
262	B3 Roof Slab Incl S/Cases (Formwork+Reinf+RCC)	20 days	Sat 18-03-23	Tue 11-04-23	0 days	261FS-50%,102F																																				
263	Basement-2 Roof Slab	20 days	Thu 13-04-23	Mon 08-05-23	286.5 days																																					
264	Column & Ret Wall Starters	1 day	Thu 13-04-23	Fri 14-04-23	0 days	262FS+2 days																																				
265	Columns & Retaining Wall Casting	5 days	Fri 14-04-23	Thu 20-04-23	0 days	264																																				
266	Waterproofing to Outer Face of Retaining Wall	5 days	Sat 22-04-23	Fri 28-04-23	0 days	265FS+2 days																																				
267	Backfilling Behind Retaining Wall	3 days	Fri 28-04-23	Wed 03-05-23	7 days	266																																				
268	B2 Roof Slab Incl S/Cases (Formwork+Reinf+RCC)	14 days	Thu 20-04-23	Mon 08-05-23	0 days	265																																				
269	Basement-1 Roof Slab	20 days	Wed 10-05-23	Fri 02-06-23	286.5 days																																					

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025										
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A					
270	Column & Ret Wall Starters	1 day	Wed 10-05-23	Thu 11-05-23	0 days	268FS+2 days																																							
271	Columns & Retaining Wall Casting	5 days	Thu 11-05-23	Wed 17-05-23	0 days	270,267																																							
272	Waterproofing to Outer Face of Retaining Wall	5 days	Fri 19-05-23	Thu 25-05-23	0 days	271FS+2 days																																							
273	Backfilling Behind Retaining Wall	3 days	Thu 25-05-23	Mon 29-05-23	4 days	272																																							
274	B1 Roof Slab Incl S/Cases (Formwork+Reinf+RC)	14 days	Wed 17-05-23	Fri 02-06-23	0 days	271																																							
275	GF Roof Slab	20 days	Fri 02-06-23	Mon 26-06-23	286.5 days																																								
276	Column Starters	1 day	Fri 02-06-23	Sat 03-06-23	0 days	273,274,34																																							
277	Columns	4 days	Sat 03-06-23	Thu 08-06-23	0 days	276																																							
278	GF Roof Slab Incl S/Cases (Formwork+Reinf+RC)	15 days	Thu 08-06-23	Mon 26-06-23	0 days	277																																							
279	1F Roof Slab	20 days	Mon 26-06-23	Wed 19-07-23	286.5 days																																								
280	Column Starters	1 day	Mon 26-06-23	Tue 27-06-23	0 days	278																																							
281	Columns	4 days	Tue 27-06-23	Sat 01-07-23	0 days	280																																							
282	1F Roof Slab Incl S/Cases (Formwork+Reinf+RC)	15 days	Sat 01-07-23	Wed 19-07-23	0 days	281																																							
283	2F Roof Slab	20 days	Wed 19-07-23	Fri 11-08-23	286.5 days																																								
284	Column Starters	1 day	Wed 19-07-23	Thu 20-07-23	0 days	282																																							
285	Columns	4 days	Thu 20-07-23	Tue 25-07-23	0 days	284																																							
286	2F Roof Slab Incl S/Cases (Formwork+Reinf+RC)	15 days	Tue 25-07-23	Fri 11-08-23	0 days	285																																							
287	3F Roof Slab	20 days	Fri 11-08-23	Tue 05-09-23	286.5 days																																								
288	Column Starters	1 day	Fri 11-08-23	Sat 12-08-23	0 days	286																																							
289	Columns	4 days	Sat 12-08-23	Fri 18-08-23	0 days	288																																							
290	3F Roof Slab Incl S/Cases (Formwork+Reinf+RC)	15 days	Fri 18-08-23	Tue 05-09-23	0 days	289																																							

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	Gantt Chart																																	
							2023							2024							2025																			
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
291	4F Roof Slab	20 days	Tue 05-09-23	Thu 28-09-23	286.5 days																																			
292	Column Starters	1 day	Tue 05-09-23	Wed 06-09-23	0 days	290																																		
293	Columns	4 days	Wed 06-09-23	Mon 11-09-23	0 days	292																																		
294	4F Roof Slab Incl S/Cases (Formwork+Reinf+RC	15 days	Mon 11-09-23	Thu 28-09-23	0 days	293																																		
295	5F Roof Slab	20 days	Thu 28-09-23	Mon 23-10-23	286.5 days																																			
296	Column Starters	1 day	Thu 28-09-23	Fri 29-09-23	0 days	294																																		
297	Columns	4 days	Fri 29-09-23	Thu 05-10-23	0 days	296																																		
298	5F Roof Slab Incl S/Cases (Formwork+Reinf+RC	15 days	Thu 05-10-23	Mon 23-10-23	0 days	297																																		
299	6F Roof (Terrace Floor)	20 days	Mon 23-10-23	Wed 15-11-23	286.5 days																																			
300	Column Starters	1 day	Mon 23-10-23	Tue 24-10-23	0 days	298																																		
301	Columns	4 days	Tue 24-10-23	Sat 28-10-23	0 days	300																																		
302	6F Roof Slab (Terrace) Incl S/Cases (Formwork+Reinf+RCC)	15 days	Sat 28-10-23	Wed 15-11-23	0 days	301																																		
303	Above Terrace Structures	25 days	Wed 15-11-23	Thu 14-12-23	286.5 days																																			
304	Machine Rooms & Head Rooms	20 days	Wed 15-11-23	Fri 08-12-23	0 days	302																																		
305	OHTs	25 days	Wed 15-11-23	Thu 14-12-23	0 days	304SS																																		
306	Parapet Walls	25 days	Wed 15-11-23	Thu 14-12-23	0 days	304SS																																		
307	B3 Level RCC Grade Slab Including Drainage Pipe System Laying	7 days	Fri 28-04-23	Mon 08-05-23	0 days	262FS+15 days																																		
308	MASONRY & INTERNAL PLASTERING	191 days	Tue 16-05-23	Wed 27-12-23	342.5 days																																			
309	BASEMENT 3 MASONRY & PLASTERING	19 days	Tue 16-05-23	Wed 07-06-23	351.5 days																																			
310	Block Work	10 days	Tue 16-05-23	Sat 27-05-23	0 days	307FS+7 days																																		

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
311	Wall Chasing & fixing Embeds	3 days	Sat 27-05-23	Wed 31-05-23	0 days	310,114,122
312	Plastering	6 days	Wed 31-05-23	Wed 07-06-23	0 days	311
313	BASEMENT 2 MASONRY & PLASTERING	19 days	Thu 01-06-23	Fri 23-06-23	347.5 days	
314	Block Work	10 days	Thu 01-06-23	Tue 13-06-23	0 days	268FS+21 days,3
315	Wall Chasing & fixing Embeds	3 days	Tue 13-06-23	Fri 16-06-23	0 days	314,114,122
316	Plastering	6 days	Fri 16-06-23	Fri 23-06-23	0 days	315
317	BASEMENT 1 MASONRY & PLASTERING	24 days	Tue 27-06-23	Tue 25-07-23	335.5 days	
318	Block Work	15 days	Tue 27-06-23	Fri 14-07-23	0 days	274FS+21 days,3
319	Wall Chasing & fixing Embeds	3 days	Fri 14-07-23	Tue 18-07-23	0 days	318,114,122
320	Plastering	6 days	Tue 18-07-23	Tue 25-07-23	0 days	319
321	GROUND FLOOR MASONRY & PLASTERING	23 days	Thu 20-07-23	Thu 17-08-23	330.5 days	
322	Block Work	15 days	Thu 20-07-23	Mon 07-08-23	0 days	278FS+21 days,3
323	Wall Chasing & fixing Embeds	2 days	Mon 07-08-23	Wed 09-08-23	0 days	322,114,122
324	Plastering	6 days	Wed 09-08-23	Thu 17-08-23	0 days	323
325	FIRST FLOOR MASONRY & PLASTERING	23 days	Sat 12-08-23	Sat 09-09-23	0 days	
326	Block Work	15 days	Sat 12-08-23	Thu 31-08-23	0 days	282FS+21 days,3
327	Wall Chasing & fixing Embeds	2 days	Thu 31-08-23	Sat 02-09-23	0 days	326,114,122
328	Plastering	6 days	Sat 02-09-23	Sat 09-09-23	0 days	327,324
329	SECOND FLOOR MASONRY	23 days	Wed 06-09-23	Wed 04-10-23	320.5 days	
330	Block Work	15 days	Wed 06-09-23	Sat 23-09-23	0 days	286FS+21 days,3
331	Wall Chasing & fixing Embeds	2 days	Sat 23-09-23	Tue 26-09-23	0 days	330,114,122

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
332	Plastering	6 days	Tue 26-09-23	Wed 04-10-23	0 days	331,328
333	THIRD FLOOR MASONRY	21 days	Fri 29-09-23	Wed 25-10-23	315.5 days	
334	Block Work	13 days	Fri 29-09-23	Mon 16-10-23	0 days	290FS+21 days,3
335	Wall Chasing & fixing Embeds	2 days	Mon 16-10-23	Wed 18-10-23	0 days	334,114,122
336	Plastering	6 days	Wed 18-10-23	Wed 25-10-23	0 days	335,332
337	FOURTH FLOOR MASONRY	18 days	Tue 24-10-23	Tue 14-11-23	308.5 days	
338	Block Work	10 days	Tue 24-10-23	Sat 04-11-23	0 days	294FS+21 days,3
339	Wall Chasing & fixing Embeds	2 days	Sat 04-11-23	Tue 07-11-23	0 days	338,114,122
340	Plastering	6 days	Tue 07-11-23	Tue 14-11-23	0 days	339
341	FIFTH FLOOR MASONRY	15 days	Thu 16-11-23	Mon 04-12-23	298.5 days	
342	Block Work	9 days	Thu 16-11-23	Mon 27-11-23	0 days	298FS+21 days,3
343	Wall Chasing & fixing Embeds	2 days	Mon 27-11-23	Wed 29-11-23	0 days	342,114,122
344	Plastering	4 days	Wed 29-11-23	Mon 04-12-23	16 days	343,340
345	SIXTH FLOOR MASONRY	15 days	Sat 09-12-23	Wed 27-12-23	287.5 days	
346	Block Work	9 days	Sat 09-12-23	Wed 20-12-23	0 days	302FS+21 days,3
347	Wall Chasing & fixing Embeds	2 days	Wed 20-12-23	Fri 22-12-23	0 days	346,114,122
348	Plastering	4 days	Fri 22-12-23	Wed 27-12-23	0 days	347,344
349	EXTERNAL PLASTERING	60 days	Thu 14-12-23	Fri 23-02-24	0 days	306
350	INTERNAL MEP WORKS	192 days	Wed 07-06-23	Fri 19-01-24	355.5 days	
351	BASEMENT 3 MEP	33 days	Wed 07-06-23	Sat 15-07-23	466 days	
352	ELECTRICAL	9 days	Wed 07-06-23	Sat 17-06-23	466 days	

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
353	Point Wiring	5 days	Wed 07-06-23	Tue 13-06-23	0 days	312,46																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
 (Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023																												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
392	PLUMBING	6 days	Mon 26-06-23	Mon 03-07-23	468 days																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
411	Cabling for Speakers	2 days	Tue 18-07-23	Thu 20-07-23	0 days	409SS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
431	Sprinkler system Header Line Pipe Laying	3 days	Thu 27-07-23	Mon 31-07-23	0 days	429SS
432	Sprinkler System Branch Line Pipe Laying	12 days	Mon 31-07-23	Mon 14-08-23	0 days	431
433	Hydrant Header Lines Laying	4 days	Wed 09-08-23	Mon 14-08-23	0 days	432FF
434	Fixing and Piping of Alarm Gong Valve	2 days	Mon 14-08-23	Thu 17-08-23	0 days	433
435	Pressure Testing for Hydrant and Sprinkler L	3 days	Thu 17-08-23	Mon 21-08-23	0 days	434
436	Fixing of Sprinklers	2 days	Mon 21-08-23	Wed 23-08-23	0 days	435
437	HVAC	7 days	Thu 17-08-23	Fri 25-08-23	445 days	
438	Fixing of Jet Fans	5 days	Thu 17-08-23	Wed 23-08-23	0 days	436FF
439	Fixing of Exhaust Fans	4 days	Thu 17-08-23	Tue 22-08-23	0 days	426FF,438SS
440	Cabling and Fixing of CO Sensors	3 days	Tue 22-08-23	Fri 25-08-23	1 day	439
441	FAS	3 days	Thu 17-08-23	Mon 21-08-23	445 days	
442	Cabling for Detectors, Hooters and Monitor Modules	3 days	Thu 17-08-23	Mon 21-08-23	0 days	438SS
443	Fixing of Deterctors,MCP,Hooters and Monitor Modules	3 days	Thu 17-08-23	Mon 21-08-23	0 days	442SS
444	Cabling from Ventilation Panels to Control Module	3 days	Thu 17-08-23	Mon 21-08-23	0 days	443SS
445	PA System	3 days	Thu 17-08-23	Mon 21-08-23	445 days	
446	Cabling for Speakers	2 days	Thu 17-08-23	Sat 19-08-23	0 days	444SS
447	Fixing of Speakers	1 day	Sat 19-08-23	Mon 21-08-23	0 days	446
448	CCTV	6 days	Sat 19-08-23	Sat 26-08-23	445 days	
449	Cabling for CCTV	3 days	Sat 19-08-23	Wed 23-08-23	0 days	447SS

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
 (Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025										
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A					
450	Fixing of Cameras and Switches	3 days	Wed 23-08-23	Sat 26-08-23	0 days	440FF,449,420FF																																							
451	Wi-Fi System	6 days	Wed 23-08-23	Wed 30-08-23	445 days																																								
452	Cabling for Boosters and Routers	4 days	Wed 23-08-23	Mon 28-08-23	0 days	450SS																																							
453	Fixing of Booster and Routers	2 days	Mon 28-08-23	Wed 30-08-23	0 days	452																																							
454	BMS	3 days	Mon 28-08-23	Thu 31-08-23	445 days																																								
455	Cabling and Installation of field sensors	3 days	Mon 28-08-23	Thu 31-08-23	0 days	453SS,420																																							
456	GROUND FLOOR MEP	28 days	Thu 17-08-23	Tue 19-09-23	448.5 days																																								
457	ELECTRICAL	8 days	Thu 17-08-23	Sat 26-08-23	448.5 days																																								
458	Point Wiring	8 days	Thu 17-08-23	Sat 26-08-23	0 days	324																																							
459	Cable tray Laying	3 days	Thu 17-08-23	Mon 21-08-23	0 days	458SS																																							
460	ELDB,LDB and RPDB fixing and dressing	2 days	Mon 21-08-23	Wed 23-08-23	2 days	459																																							
461	PLUMBING	5 days	Sat 19-08-23	Fri 25-08-23	448.5 days																																								
462	Water Supply Piping	5 days	Sat 19-08-23	Fri 25-08-23	0 days	458SS+2 days																																							
463	Drainage & Soil Piping	5 days	Sat 19-08-23	Fri 25-08-23	0 days	462SS,460FF																																							
464	FIRE PROTECTION SYSTEM	16 days	Sat 19-08-23	Thu 07-09-23	448.5 days																																								
465	Sprinkler system Header Line Pipe Laying	3 days	Sat 19-08-23	Wed 23-08-23	0 days	463SS																																							
466	Sprinkler System Branch Line Pipe Laying	7 days	Wed 23-08-23	Thu 31-08-23	0 days	465																																							
467	Hydrant Header Lines Laying	3 days	Mon 28-08-23	Thu 31-08-23	0 days	466FF																																							
468	Fixing and Piping of Alarm Gong Valve	1 day	Thu 31-08-23	Fri 01-09-23	0 days	467																																							
469	Pressure Testing for Hydrant and Sprinkler L	3 days	Fri 01-09-23	Tue 05-09-23	0 days	468																																							
470	Fixing of Sprinklers	2 days	Tue 05-09-23	Thu 07-09-23	3 days	469																																							

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
471	HVAC	17 days	Sat 19-08-23	Fri 08-09-23	448.5 days																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
489	Wi-Fi System	4 days	Thu 14-09-23	Tue 19-09-23	448.5 days	
490	Cabling for Boosters and Routers	2 days	Thu 14-09-23	Sat 16-09-23	0 days	488SS
491	Fixing of Booster and Routers	2 days	Sat 16-09-23	Tue 19-09-23	0 days	490
492	BMS	2 days	Sat 16-09-23	Tue 19-09-23	448.5 days	
493	Cabling and Installation of field sensors	2 days	Sat 16-09-23	Tue 19-09-23	18 days	491SS,455
494	FIRST FLOOR MEP	28 days	Sat 09-09-23	Fri 13-10-23	430.5 days	
495	ELECTRICAL	8 days	Sat 09-09-23	Tue 19-09-23	430.5 days	
496	Point Wiring	8 days	Sat 09-09-23	Tue 19-09-23	0 days	328
497	Cable tray Laying	3 days	Sat 09-09-23	Wed 13-09-23	0 days	496SS
498	ELDB,LDB and RPDB fixing and dressing	2 days	Wed 13-09-23	Fri 15-09-23	2 days	497
499	PLUMBING	5 days	Tue 12-09-23	Mon 18-09-23	430.5 days	
500	Water Supply Piping	5 days	Tue 12-09-23	Mon 18-09-23	0 days	496SS+2 days
501	Drainage & Soil Piping	5 days	Tue 12-09-23	Mon 18-09-23	0 days	498FF,500SS
502	FIRE PROTECTION SYSTEM	16 days	Tue 12-09-23	Sat 30-09-23	430.5 days	
503	Sprinkler system Header Line Pipe Laying	3 days	Tue 12-09-23	Fri 15-09-23	0 days	501SS
504	Sprinkler System Branch Line Pipe Laying	7 days	Fri 15-09-23	Sat 23-09-23	0 days	503
505	Hydrant Header Lines Laying	3 days	Wed 20-09-23	Sat 23-09-23	0 days	504FF
506	Fixing and Piping of Alarm Gong Valve	1 day	Sat 23-09-23	Mon 25-09-23	0 days	505
507	Pressure Testing for Hydrant and Sprinkler L	3 days	Mon 25-09-23	Thu 28-09-23	0 days	506
508	Fixing of Sprinklers	2 days	Thu 28-09-23	Sat 30-09-23	3 days	507
509	HVAC	17 days	Tue 12-09-23	Tue 03-10-23	430.5 days	

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
528	Cabling for Boosters and Routers	2 days	Mon 09-10-23	Wed 11-10-23	0 days	526SS
529	Fixing of Booster and Routers	2 days	Wed 11-10-23	Fri 13-10-23	0 days	528
530	BMS	2 days	Wed 11-10-23	Fri 13-10-23	430.5 days	
531	Cabling and Installation of field sensors	2 days	Wed 11-10-23	Fri 13-10-23	18 days	529SS,493
532	SECOND FLOOR MEP	28 days	Wed 04-10-23	Mon 06-11-23	412.5 days	
533	ELECTRICAL	8 days	Wed 04-10-23	Fri 13-10-23	412.5 days	
534	Point Wiring	8 days	Wed 04-10-23	Fri 13-10-23	0 days	332
535	Cable tray Laying	3 days	Wed 04-10-23	Sat 07-10-23	0 days	534SS
536	ELDB,LDB and RPDB fixing and dressing	2 days	Sat 07-10-23	Tue 10-10-23	2 days	535
537	PLUMBING	5 days	Fri 06-10-23	Thu 12-10-23	412.5 days	
538	Water Supply Piping	5 days	Fri 06-10-23	Thu 12-10-23	0 days	534SS+2 days
539	Drainage & Soil Piping	5 days	Fri 06-10-23	Thu 12-10-23	0 days	536FF,538SS
540	FIRE PROTECTION SYSTEM	16 days	Fri 06-10-23	Wed 25-10-23	412.5 days	
541	Sprinkler system Header Line Pipe Laying	3 days	Fri 06-10-23	Tue 10-10-23	0 days	539SS
542	Sprinkler System Branch Line Pipe Laying	7 days	Tue 10-10-23	Wed 18-10-23	0 days	541
543	Hydrant Header Lines Laying	3 days	Sat 14-10-23	Wed 18-10-23	0 days	542FF
544	Fixing and Piping of Alarm Gong Valve	1 day	Wed 18-10-23	Thu 19-10-23	0 days	543
545	Pressure Testing for Hydrant and Sprinkler L	3 days	Thu 19-10-23	Mon 23-10-23	0 days	544
546	Fixing of Sprinklers	2 days	Mon 23-10-23	Wed 25-10-23	3 days	545
547	HVAC	17 days	Fri 06-10-23	Thu 26-10-23	412.5 days	
548	Chilled Water Pipe Lines Laying	6 days	Fri 06-10-23	Fri 13-10-23	0 days	541SS

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
549	Pressure testing for Chilled Water Lines	2 days	Fri 13-10-23	Mon 16-10-23	0 days	548																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
567	Fixing of Booster and Routers	2 days	Fri 03-11-23	Mon 06-11-23	0 days	566																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
588	Insulation for Chilled Water Lines	4 days	Mon 06-11-23	Fri 10-11-23	0 days	587																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
606	BMS	2 days	Fri 24-11-23	Mon 27-11-23	396.5 days	
607	Cabling and Installation of field sensors	2 days	Fri 24-11-23	Mon 27-11-23	41 days	605SS,569
608	FOURTH, FIFTH & SIXTH FLOOR MEP	35 days	Sat 09-12-23	Fri 19-01-24	355.5 days	
609	ELECTRICAL	8 days	Fri 22-12-23	Mon 01-01-24	366.5 days	
610	Point Wiring	6 days	Fri 22-12-23	Fri 29-12-23	0 days	340,344SS,348SS
611	Cable tray Laying	4 days	Fri 22-12-23	Wed 27-12-23	0 days	610SS
612	ELDB,LDB and RPDB fixing and dressing	4 days	Wed 27-12-23	Mon 01-01-24	0 days	611
613	PLUMBING	6 days	Mon 25-12-23	Mon 01-01-24	366.5 days	
614	Water Supply Piping	5 days	Mon 25-12-23	Sat 30-12-23	1 day	610SS+2 days
615	Drainage & Soil Piping	5 days	Tue 26-12-23	Mon 01-01-24	11 days	612FF,614SS
616	FIRE PROTECTION SYSTEM	14 days	Sat 09-12-23	Tue 26-12-23	355.5 days	
617	Sprinkler system Header Line Pipe Laying	6 days	Sat 09-12-23	Sat 16-12-23	0 days	342SS,346SS
618	Sprinkler System Branch Line Pipe Laying	6 days	Mon 11-12-23	Mon 18-12-23	0 days	617SS+1 day
619	Hydrant Header Lines Laying	5 days	Tue 12-12-23	Mon 18-12-23	0 days	618FF
620	Fixing and Piping of Alarm Gong Valve	2 days	Mon 18-12-23	Wed 20-12-23	0 days	619
621	Pressure Testing for Hydrant and Sprinkler L	3 days	Wed 20-12-23	Sat 23-12-23	0 days	620
622	Fixing of Sprinklers	2 days	Sat 23-12-23	Tue 26-12-23	0 days	621
623	HVAC	35 days	Sat 09-12-23	Fri 19-01-24	355.5 days	
624	Chilled Water Pipe Lines Laying	10 days	Sat 09-12-23	Thu 21-12-23	0 days	617SS
625	Pressure testing for Chilled Water Lines	3 days	Thu 21-12-23	Mon 25-12-23	0 days	624
626	Insulation for Chilled Water Lines	10 days	Mon 25-12-23	Fri 05-01-24	0 days	625

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
 (Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
645	Cabling and Installation of field sensors	2 days	Sat 13-01-24	Tue 16-01-24	0 days	643SS,607,630,644
646	Internal MEP Completion	0 days	Tue 16-01-24	Tue 16-01-24	0 days	385,420,455,493
647	ELEVATION FAÇADE	71 days	Sat 02-12-23	Sat 24-02-24	0 days	
648	Fabrication of supports for Structural Glazing	30 days	Sat 02-12-23	Sat 06-01-24	0 days	186,302FS+15 d
649	Framing of Structural glazing	28 days	Wed 20-12-23	Mon 22-01-24	0 days	648SS+15 days
650	Gazing work	20 days	Mon 22-01-24	Thu 15-02-24	0 days	649
651	Main Entrance Sliding Door	8 days	Thu 15-02-24	Sat 24-02-24	0 days	650,645FF
652	HIGH SIDE MEP WORKS	268.5 days	Sat 06-05-23	Mon 18-03-24	376.5 days	
653	Electrical HT Works	23 days	Wed 20-12-23	Tue 16-01-24	331.5 days	
654	Installation of 11KV Two Pole Structure	7 days	Wed 20-12-23	Thu 28-12-23	0 days	649SS
655	Installation of RMU	2 days	Thu 28-12-23	Sat 30-12-23	0 days	654
656	Installation of Cubical Meter	2 days	Sat 30-12-23	Tue 02-01-24	0 days	655
657	Installation of VCB Panel	2 days	Sat 30-12-23	Tue 02-01-24	0 days	656SS
658	Installation of Battery Charger	1 day	Mon 01-01-24	Tue 02-01-24	0 days	657FF
659	Cabling and termination From 11KV Two Pole Structure to RMU	2 days	Tue 02-01-24	Thu 04-01-24	0 days	658
660	Cabling and Termination from RMU to Cubical Meter	2 days	Thu 04-01-24	Sat 06-01-24	0 days	659
661	Cabling and termination from Cubical meter to Battery Charger	1 day	Fri 05-01-24	Sat 06-01-24	0 days	660FF
662	Cabling and termination from External Lighting panel to Battery Charger	1 day	Sat 06-01-24	Mon 08-01-24	0 days	661

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
680	Insulation for Exhaust Pipe	5 days	Fri 12-01-24	Thu 18-01-24	0 days	679																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
 (Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
714	Installation of CCTV Monitor	2 days	Thu 19-10-23	Fri 20-10-23	0 days	704FF,713																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
751	Fixing Doors, Windows & Fire Doors	6 days	Sat 08-07-23	Sat 15-07-23	156 days	750,210FS+15 d
752	Fixing Light Fixtures & Electrical accessories	4 days	Tue 16-01-24	Sat 20-01-24	0 days	751,646
753	Marking parking layout	3 days	Sat 20-01-24	Wed 24-01-24	0 days	752
754	Sign Board Fixing	2 days	Wed 24-01-24	Sat 27-01-24	0 days	753,234
755	BASEMENT 2 FINISHES	199 days	Fri 23-06-23	Wed 14-02-24	360.5 days	
756	Wall & ceiling finishes	12 days	Fri 23-06-23	Fri 07-07-23	157 days	316
757	Floor finishes	15 days	Tue 09-01-24	Sat 27-01-24	0 days	756,754FF
758	Fixing Doors, Windows & Fire Doors	6 days	Sat 27-01-24	Sat 03-02-24	0 days	757,210FS+15 d
759	Fixing Light Fixtures & Electrical accessories	4 days	Sat 03-02-24	Thu 08-02-24	0 days	758,646
760	Marking parking layout	3 days	Thu 08-02-24	Mon 12-02-24	0 days	759
761	Sign Board Fixing	2 days	Mon 12-02-24	Wed 14-02-24	0 days	760,754
762	BASEMENT 1 FINISHES	174 days	Tue 25-07-23	Fri 16-02-24	360.5 days	
763	Wall & ceiling finishes	12 days	Tue 25-07-23	Tue 08-08-23	0 days	320
764	Floor finishes	15 days	Mon 31-07-23	Fri 18-08-23	0 days	763SS+5 days
765	Fixing Doors, Windows & Fire Doors	6 days	Fri 18-08-23	Fri 25-08-23	122 days	764,210FS+15 d
766	Fixing Light Fixtures & Electrical accessories	4 days	Tue 16-01-24	Sat 20-01-24	0 days	765,646
767	Making paking layout	3 days	Sat 20-01-24	Wed 24-01-24	0 days	766
768	Sign Board Fixing	2 days	Wed 14-02-24	Fri 16-02-24	0 days	767,761
769	GROUND FLOOR FINISHES	137 days	Sat 09-09-23	Mon 19-02-24	360.5 days	
770	Wall & ceiling finishes	12 days	Sat 09-09-23	Sat 23-09-23	0 days	325
771	Floor finishes	15 days	Sat 09-09-23	Wed 27-09-23	0 days	770SS

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
772	Fixing Doors, Windows & Fire Doors	6 days	Wed 27-09-23	Thu 05-10-23	88 days	771,210FS+15 d
773	Fixing Light Fixtures & Electrical accessories	4 days	Tue 16-01-24	Sat 20-01-24	22 days	772,646
774	Sign Board Fixing	2 days	Fri 16-02-24	Mon 19-02-24	0 days	773,768
775	FIRST FLOOR FINISHES	139 days	Sat 09-09-23	Wed 21-02-24	360.5 days	
776	Wall & ceiling finishes	12 days	Sat 09-09-23	Sat 23-09-23	0 days	328
777	Floor finishes	15 days	Sat 09-09-23	Wed 27-09-23	0 days	776SS
778	Fixing Doors, Windows & Fire Doors	6 days	Wed 27-09-23	Thu 05-10-23	88 days	777,210FS+15 d
779	Fixing Light Fixtures & Electrical accessories	4 days	Tue 16-01-24	Sat 20-01-24	24 days	778,646
780	Sign Board Fixing	2 days	Mon 19-02-24	Wed 21-02-24	0 days	779,774
781	SECOND FLOOR FINISHES	121 days	Wed 04-10-23	Fri 23-02-24	360.5 days	
782	Wall & ceiling finishes	12 days	Wed 04-10-23	Wed 18-10-23	0 days	332
783	Floor finishes	15 days	Wed 04-10-23	Sat 21-10-23	0 days	782SS
784	Fixing Doors, Windows & Fire Doors	6 days	Sat 21-10-23	Sat 28-10-23	68 days	783,210FS+15 d
785	Fixing Light Fixtures & Electrical accessories	4 days	Tue 16-01-24	Sat 20-01-24	26 days	784,646
786	Sign Board Fixing	2 days	Wed 21-02-24	Fri 23-02-24	0 days	785,780
787	THIRD FLOOR FINISHES	109 days	Wed 25-10-23	Fri 01-03-24	360.5 days	
788	Wall & ceiling finishes	12 days	Wed 25-10-23	Wed 08-11-23	0 days	336
789	Floor finishes	15 days	Wed 25-10-23	Sat 11-11-23	85 days	788SS
790	Fixing Doors, Windows & Fire Doors	3 days	Tue 20-02-24	Fri 23-02-24	0 days	789,786FF,210FS
791	Fixing Light Fixtures & Electrical accessories	4 days	Fri 23-02-24	Wed 28-02-24	0 days	790,646
792	Sign Board Fixing	2 days	Wed 28-02-24	Fri 01-03-24	0 days	791,786

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
 (Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
793	FOURTH FLOOR FINISHES	94 days	Tue 14-11-23	Mon 04-03-24	360.5 days	
794	Wall & ceiling finishes	8 days	Tue 14-11-23	Thu 23-11-23	0 days	340
795	Floor finishes	8 days	Tue 14-11-23	Thu 23-11-23	86 days	794SS
796	Fixing Doors, Windows & Fire Doors	4 days	Tue 14-11-23	Sat 18-11-23	33 days	340,210FS+15 d
797	Fixing Light Fixtures & Electrical accessories	4 days	Tue 16-01-24	Sat 20-01-24	34 days	796,646
798	Sign Board Fixing	2 days	Fri 01-03-24	Mon 04-03-24	0 days	797,792,795FF
799	FIFTH FLOOR FINISHES	57 days	Wed 27-12-23	Mon 04-03-24	360.5 days	
800	Wall & ceiling finishes	8 days	Wed 27-12-23	Fri 05-01-24	0 days	344,348
801	Floor finishes	8 days	Wed 27-12-23	Fri 05-01-24	49 days	800SS
802	Fixing Doors, Windows & Fire Doors	3 days	Wed 27-12-23	Sat 30-12-23	14 days	344,796,348,210
803	Fixing Light Fixtures & Electrical accessories	4 days	Tue 16-01-24	Sat 20-01-24	34 days	802,646
804	Sign Board Fixing	2 days	Fri 01-03-24	Mon 04-03-24	0 days	803,792,801FF
805	TERRACE WORKS	57 days	Wed 27-12-23	Mon 04-03-24	353.5 days	
806	Installation of Fire secondary tank	12 days	Wed 27-12-23	Wed 10-01-24	0 days	348
807	Equipment foundations	6 days	Wed 10-01-24	Wed 17-01-24	0 days	806
808	Parapet Wall	12 days	Wed 10-01-24	Wed 24-01-24	0 days	807SS
809	Terrace Water Proofing	28 days	Wed 31-01-24	Mon 04-03-24	7 days	808,798FF,804FF
810	ELEVATION FINAL FINISH	58 days	Wed 24-01-24	Tue 02-04-24	353.5 days	
811	External Plastering	40 days	Wed 24-01-24	Tue 12-03-24	0 days	808,809FF
812	External Painting	18 days	Tue 12-03-24	Tue 02-04-24	0 days	811
813	FABRICATION WORKS	56 days	Wed 24-01-24	Sat 30-03-24	355.5 days	

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
814	Fixing Hand Rails for Stairs	20 days	Wed 24-01-24	Sat 17-02-24	0 days	242,767
815	Fixing Hand Rails in common areas	24 days	Sat 17-02-24	Sat 16-03-24	0 days	814
816	Miscellaneous fabrication works	12 days	Sat 16-03-24	Sat 30-03-24	2 days	815
817	FINISHES & FINAL FIXTURES COMPLETION	0 days	Tue 02-04-24	Tue 02-04-24	67 days	754,761,768,774
818	EXTERNAL DEVELOPMENT WORKS	72 days	Sat 03-02-24	Sat 27-04-24	331.5 days	
819	External Plumbing Works	37 days	Sat 03-02-24	Mon 18-03-24	331.5 days	
820	Irrigation Lines For Landscaping	5 days	Sat 03-02-24	Fri 09-02-24	0 days	736SS
821	Sewage and Waste Water Line Piping & Manholes	15 days	Sat 03-02-24	Wed 21-02-24	0 days	820SS
822	Sewage Connection to Municipal Lines	8 days	Wed 21-02-24	Fri 01-03-24	0 days	821,732FF
823	Municipal Water Line Pipe Laying	4 days	Fri 01-03-24	Wed 06-03-24	0 days	822
824	Harvesting Pits & Chambers	10 days	Wed 06-03-24	Mon 18-03-24	0 days	823
825	Strom Water Drains	20 days	Wed 06-03-24	Fri 29-03-24	0 days	824SS
826	External Flooring & Planters	40 days	Wed 06-03-24	Mon 22-04-24	0 days	825SS
827	Landscaping	45 days	Wed 06-03-24	Sat 27-04-24	0 days	826SS,226
828	External Development Works Completion	0 days	Sat 27-04-24	Sat 27-04-24	45 days	824,825,826,827
829	FINAL TESTING & COMMISSIONING	10 days	Thu 20-06-24	Tue 02-07-24	0 days	646,741,746,817
830	Fire NOC	117 days	Sat 30-12-23	Fri 17-05-24	325.5 days	
831	One Lift Operational	0 days	Thu 16-05-24	Thu 16-05-24	0 days	744FS-50%
832	FPS, FA/PA ready	0 days	Sat 30-12-23	Sat 30-12-23	0 days	637
833	Fire Exits, Refuge areas, Fire Door Installations	0 days	Sat 17-02-24	Sat 17-02-24	75 days	802,736,814
834	DG set Ready, Power Supply ready	0 days	Wed 07-02-24	Wed 07-02-24	84 days	682

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
 (Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023													2024													2025						
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
835	Common Area Lighting Ready	0 days	Mon 01-01-24	Mon 01-01-24	115 days	612	◆ 01-01																																
836	Façade Complete	0 days	Thu 15-02-24	Thu 15-02-24	77 days	650	◆ 15-02																																
837	Precommissionig for Fire NOC	8 days	Sat 30-12-23	Tue 09-01-24	108 days	832	■																																
838	Fire NOC Inspection	1 day	Thu 16-05-24	Fri 17-05-24	0 days	831,832,833,834																																	
839	Fire NOC	0 days	Fri 17-05-24	Fri 17-05-24	325.5 days	838	◆ 17-05																																
840	PHASE-02 (RESIDENTIAL)	777 days	Thu 01-12-22	Wed 04-06-25	0 days		—																																
841	MAJOR MILESTONES - RESIDENTIAL	744 days	Mon 09-01-23	Wed 04-06-25	0 days		—																																
842	Earliest Start of Civil Works (Soil Nailing)	0 days	Mon 09-01-23	Mon 09-01-23	744 days	1050SS	◆ 09-01																																
843	Excavation Complete	0 days	Tue 30-05-23	Tue 30-05-23	624 days	1053	◆ 30-05																																
844	Foundations Complete	0 days	Thu 04-05-23	Thu 04-05-23	646.5 days	1060	◆ 04-05																																
845	Basement Slabs Complete	0 days	Tue 05-09-23	Tue 05-09-23	541 days	1079	◆ 05-09																																
846	Superstructure RCC Complete (Above Terrace Structures)	0 days	Tue 24-12-24	Tue 24-12-24	138 days	1166	◆ 24-12																																
847	External Plastering Complete	0 days	Fri 04-04-25	Fri 04-04-25	51 days	1269	◆ 04-04																																
848	One Lift Operational For Fire NOC	0 days	Tue 01-04-25	Tue 01-04-25	54 days	1990	◆ 01-04																																
849	External Painting Complete	0 days	Sat 10-05-25	Sat 10-05-25	21 days	1971	◆ 10-05																																
850	High Side MEP Works Complete	0 days	Thu 22-05-25	Thu 22-05-25	11 days	1808	◆ 22-05																																
851	Final Testing, Commissioning & Hand Over	0 days	Wed 04-06-25	Wed 04-06-25	0 days	1988	◆ 04-06																																
852	DESIGN ENGINEERING	243 days	Fri 02-12-22	Thu 14-09-23	10 days		—																																
853	Architectural	81 days	Fri 02-12-22	Tue 07-03-23	10 days		—																																
854	Concept & Schematic Finalization	1 day	Fri 02-12-22	Fri 02-12-22	0 days	16																																	

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023													2024													2025									
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A		
855	Pre-GFC Submission	1 day	Sat 03-12-22	Sat 03-12-22	0 days	854																																				
856	Pre-GFC Review & Approval	2 days	Mon 05-12-22	Tue 06-12-22	0 days	855																																				
857	Tender Drawings & Budget Estimates	7 days	Wed 18-01-23	Wed 25-01-23	0 days	856,19FS+30 day																																				
858	Preliminary Budget Estimate & Cash Flow by PM	15 days	Wed 07-12-22	Fri 23-12-22	0 days	856																																				
859	Budget Estimate Approval	1 day	Sat 24-12-22	Sat 24-12-22	0 days	858																																				
860	Issue of GFC Drawings (All Floors)	30 days	Mon 26-12-22	Mon 30-01-23	0 days	856,859																																				
861	Schedule of Finishes & Specs Submission	30 days	Tue 31-01-23	Mon 06-03-23	0 days	860																																				
862	Schedule of Finishes & Specs (Approval) (GFC)	1 day	Tue 07-03-23	Tue 07-03-23	0 days	861																																				
863	Structural	121 days	Wed 07-12-22	Thu 27-04-23	57 days																																					
864	Concept & Schematic Finalization	7 days	Wed 07-12-22	Wed 14-12-22	0 days	856																																				
865	Substructure Pre-GFCs Submission (Upto Grade Slab Level)	7 days	Thu 15-12-22	Thu 22-12-22	0 days	864																																				
866	Substructure Pre-GFC Review & Approval	2 days	Fri 23-12-22	Sat 24-12-22	0 days	865																																				
867	Substructure GFC Drawings (Upto Grade Slab Lev	15 days	Mon 26-12-22	Wed 11-01-23	0 days	856,866																																				
868	Substructure GFC Drawings (Cellar Slabs)	20 days	Thu 12-01-23	Sat 04-02-23	0 days	867																																				
869	Superstructure Pre-GFC Submission (Stilt & Podium Slabs)	20 days	Mon 06-02-23	Tue 28-02-23	0 days	868																																				
870	Superstructure Pre-GFC Approval (Stilt & Podium	3 days	Wed 01-03-23	Fri 03-03-23	0 days	869																																				
871	Superstructure GFC Approval (Stilt & Podium Slab	2 days	Sat 04-03-23	Mon 06-03-23	0 days	870																																				
872	Superstructure GFC Drawings (Upto Terrace)	45 days	Tue 07-03-23	Thu 27-04-23	110 days	871																																				
873	Civil Finishes & Interiors	73 days	Wed 08-03-23	Thu 01-06-23	10 days																																					
874	Concept & Schematic Finalization	20 days	Wed 08-03-23	Thu 30-03-23	0 days	862																																				

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	202320242025																											
875	Working Drawings & Budget Estimates (Interior Package)	8 days	Fri 31-03-23	Sat 08-04-23	0 days	874																												
876	Issue of GFC Drawings	45 days	Mon 10-04-23	Thu 01-06-23	622 days	875																												
877	Electrical	57 days	Wed 08-03-23	Sat 13-05-23	10 days																													
878	Concept & Schematic Finalization	30 days	Wed 08-03-23	Tue 11-04-23	0 days	859,874SS																												
879	Tender Drawings & Documents	15 days	Wed 12-04-23	Fri 28-04-23	0 days	878																												
880	Pre-GFC Submission	7 days	Sat 29-04-23	Mon 08-05-23	0 days	874,879																												
881	Issue of GFC Drawings	5 days	Tue 09-05-23	Sat 13-05-23	76 days	880																												
882	PHE	57 days	Wed 08-03-23	Sat 13-05-23	435 days																													
883	Concept & Schematic Finalization	30 days	Wed 08-03-23	Tue 11-04-23	0 days	878SS																												
884	Tender Drawings & Documents	15 days	Wed 12-04-23	Fri 28-04-23	0 days	883																												
885	Pre-GFC Submission	7 days	Sat 29-04-23	Mon 08-05-23	0 days	884,874																												
886	Issue of GFC Drawings	5 days	Tue 09-05-23	Sat 13-05-23	78 days	885																												
887	Security Systems (FPS, FAS, AC, PAS & CCTV)	86 days	Fri 31-03-23	Mon 10-07-23	516 days																													
888	Concept & Schematic Finalization	60 days	Fri 31-03-23	Fri 09-06-23	0 days	874																												
889	Tender package submission	13 days	Sat 10-06-23	Sat 24-06-23	0 days	888,884SS+2 day																												
890	Pre-GFC Submission	8 days	Mon 26-06-23	Tue 04-07-23	0 days	889,874																												
891	Issue of GFC Drawings	5 days	Wed 05-07-23	Mon 10-07-23	40 days	890																												
892	AC Piping, ELV Systems, Exhaust Systems	68 days	Tue 18-04-23	Thu 06-07-23	561 days																													
893	Conceptual & Schematic Drawings	7 days	Tue 18-04-23	Tue 25-04-23	8 days	888SS+15 days																												
894	Copper Piping, Drain Piping & ELV Layout Drawin	7 days	Sat 06-05-23	Sat 13-05-23	36 days	970SS+5 days,89																												

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
 (Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
895	Pre-GFC Submission	5 days	Mon 26-06-23	Fri 30-06-23	0 days	874,894,890SS
896	Issue of GFC Drawings	5 days	Sat 01-07-23	Thu 06-07-23	45 days	895
897	Lifts & Escalators	99 days	Fri 31-03-23	Tue 25-07-23	324 days	
898	Concept & Schematic Finalization	60 days	Fri 31-03-23	Fri 09-06-23	0 days	874
899	Tender package	13 days	Sat 10-06-23	Sat 24-06-23	0 days	898
900	Pre-GFC Submission	15 days	Mon 26-06-23	Wed 12-07-23	0 days	899
901	Pre-GFC Review & Approval	6 days	Thu 13-07-23	Wed 19-07-23	0 days	900
902	Issue of GFC Drawings	5 days	Thu 20-07-23	Tue 25-07-23	576 days	901
903	Landscaping	142 days	Fri 31-03-23	Thu 14-09-23	396 days	
904	Work order to landscaping consultant	90 days	Fri 31-03-23	Fri 14-07-23	0 days	898SS
905	Concept & Schematic Finalization	13 days	Sat 15-07-23	Sat 29-07-23	0 days	904
906	Tender package submission	13 days	Mon 31-07-23	Mon 14-08-23	0 days	905
907	Pre-GFC Submission	12 days	Wed 16-08-23	Tue 29-08-23	0 days	906
908	Pre-GFC Review & Approval	5 days	Wed 30-08-23	Mon 04-09-23	0 days	907
909	Issue of GFC Drawings	9 days	Tue 05-09-23	Thu 14-09-23	0 days	908
910	PROCUREMENT	522 days	Thu 01-12-22	Wed 07-08-24	11 days	
911	Civil Structure Works Related Packages	85 days	Thu 01-12-22	Fri 10-03-23	11 days	
912	Soil Nailing Contractor	7 days	Wed 14-12-22	Wed 21-12-22	0 days	98SS
913	Excavation Contractor	0 days	Thu 01-12-22	Thu 01-12-22	0 days	99
914	Backfilling Contractor	15 days	Thu 01-12-22	Sat 17-12-22	126 days	913

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023													2024													2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
915	Civil Structure, BW, Plastering Contractor Draft Agreement	7 days	Fri 27-01-23	Fri 03-02-23	0 days	857																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																</

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	202320242025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
935	Recommendation by PMC	3 days	Fri 23-06-23	Mon 26-06-23	0 days	934																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
956	Final Tender Document	3 days	Wed 15-11-23	Fri 17-11-23	0 days	955																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	202320242025																																				
977	Security Systems (FPS, FAS, AC, PAS & CCTV)	53 days	Mon 26-06-23	Sat 26-08-23	535 days		N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A			
978	PreQualification of Vendors	15 days	Mon 26-06-23	Wed 12-07-23	0 days	889																																					
979	Draft Tender Document	5 days	Thu 13-07-23	Tue 18-07-23	0 days	978																																					
980	Final Tender Document	4 days	Wed 19-07-23	Sat 22-07-23	0 days	979																																					
981	Tender Receipt	12 days	Mon 24-07-23	Sat 05-08-23	0 days	980																																					
982	Tendering Negotiations	12 days	Mon 07-08-23	Mon 21-08-23	0 days	981																																					
983	Recommendation by PMC	3 days	Tue 22-08-23	Thu 24-08-23	0 days	982																																					
984	Final Approval and LOA	2 days	Fri 25-08-23	Sat 26-08-23	19 days	983																																					
985	DG	45 days	Mon 17-06-24	Wed 07-08-24	10 days																																						
986	PreQualification of Vendors	12 days	Mon 17-06-24	Sat 29-06-24	0 days	879FS+350 days																																					
987	Draft Tender Document	6 days	Mon 01-07-24	Sat 06-07-24	0 days	986																																					
988	Final Tender Document	2 days	Mon 08-07-24	Tue 09-07-24	0 days	987																																					
989	Tender Receipt	14 days	Wed 10-07-24	Thu 25-07-24	0 days	988																																					
990	Tendering Negotiations	5 days	Fri 26-07-24	Wed 31-07-24	0 days	989																																					
991	Recommendation by PMC	4 days	Thu 01-08-24	Mon 05-08-24	0 days	990																																					
992	Final Approval and LOA	2 days	Tue 06-08-24	Wed 07-08-24	0 days	991																																					
993	Lifts & Escalators	58 days	Mon 26-06-23	Fri 01-09-23	324 days																																						
994	PreQualification of Vendors	5 days	Mon 26-06-23	Fri 30-06-23	0 days	899																																					
995	Draft Tender Document	5 days	Sat 01-07-23	Thu 06-07-23	0 days	994																																					
996	Final Tender Document	3 days	Fri 07-07-23	Mon 10-07-23	0 days	995																																					
997	Tender Receipt	20 days	Tue 11-07-23	Wed 02-08-23	0 days	996																																					

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
998	Tendering Negotiations	20 days	Thu 03-08-23	Sat 26-08-23	0 days	997																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	Gantt Chart																																	
							2023													2024													2025							
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
1019	Doors/Windows/V (Sample Approval, Negotiation & PO)	90 days	Mon 10-04-23	Mon 24-07-23	577 days	1018SS	<div><div></div></div>																																	
1020	Internal Painting (Sample Approval, Negotiation & PO)	90 days	Mon 10-04-23	Mon 24-07-23	577 days	1018SS	<div><div></div></div>																																	
1021	External Painting (Sample Approval, Negotiation & PO)	90 days	Mon 10-04-23	Mon 24-07-23	577 days	1018SS	<div><div></div></div>																																	
1022	False Ceiling (Sample Approval, Negotiation & PO)	90 days	Mon 10-04-23	Mon 24-07-23	577 days	1018SS	<div><div></div></div>																																	
1023	Glass & SS Railing (Sample Approval, Negotiation & PO)	90 days	Mon 10-04-23	Mon 24-07-23	577 days	1018SS	<div><div></div></div>																																	
1024	Landscaping	82 days	Fri 15-09-23	Wed 20-12-23	396 days		<div><div></div></div>																																	
1025	PreQualification of Vendors	15 days	Fri 15-09-23	Tue 03-10-23	0 days	909	<div><div></div></div>																																	
1026	Draft Tender Document	15 days	Wed 04-10-23	Fri 20-10-23	0 days	1025	<div><div></div></div>																																	
1027	Final Tender Document	7 days	Sat 21-10-23	Sat 28-10-23	0 days	1026	<div><div></div></div>																																	
1028	Tender Receipt	20 days	Mon 30-10-23	Tue 21-11-23	0 days	1027	<div><div></div></div>																																	
1029	Tendering Negotiations	20 days	Wed 22-11-23	Thu 14-12-23	0 days	1028	<div><div></div></div>																																	
1030	Recommendation by PMC	3 days	Fri 15-12-23	Mon 18-12-23	0 days	1029	<div><div></div></div>																																	
1031	Final Approval and LOA	2 days	Tue 19-12-23	Wed 20-12-23	374.25 days	1030	<div><div></div></div>																																	
1032	Signage Package	119 days	Thu 09-11-23	Wed 27-03-24	356 days		<div><div></div></div>																																	
1033	PreQualification of Vendors	30 days	Thu 09-11-23	Wed 13-12-23	0 days	1018FS+90 days	<div><div></div></div>																																	
1034	Draft Tender Document	6 days	Thu 14-12-23	Wed 20-12-23	0 days	1033	<div><div></div></div>																																	
1035	Final Tender Document	15 days	Thu 21-12-23	Sat 06-01-24	0 days	1034	<div><div></div></div>																																	
1036	Tender Receipt	30 days	Mon 08-01-24	Mon 12-02-24	0 days	1035	<div><div></div></div>																																	
1037	Tendering Negotiations	30 days	Tue 13-02-24	Mon 18-03-24	0 days	1036	<div><div></div></div>																																	
1038	Recommendation by PMC	6 days	Tue 19-03-24	Mon 25-03-24	0 days	1037	<div><div></div></div>																																	

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1039	Final Approval and LOA	2 days	Tue 26-03-24	Wed 27-03-24	0 days	1038
1040	Fabrication Works	74 days	Wed 30-08-23	Fri 24-11-23	413 days	
1041	PreQualification of Vendors	20 days	Wed 30-08-23	Thu 21-09-23	0 days	1018FS+30 days
1042	Draft Tender Document	8 days	Fri 22-09-23	Sat 30-09-23	0 days	1041
1043	Final Tender Document	8 days	Tue 03-10-23	Wed 11-10-23	0 days	1042
1044	Tender Receipt	15 days	Thu 12-10-23	Sat 28-10-23	0 days	1043
1045	Tendering Negotiations	18 days	Mon 30-10-23	Sat 18-11-23	0 days	1044
1046	Recommendation by PMC	3 days	Mon 20-11-23	Wed 22-11-23	0 days	1045
1047	Final Approval and LOA	2 days	Thu 23-11-23	Fri 24-11-23	391 days	1046
1048	CONSTRUCTION	744 days	Mon 09-01-23	Wed 04-06-25	0 days	
1049	EARTHWORK & SOIL PROTECTION	120 days	Mon 09-01-23	Tue 30-05-23	0 days	
1050	Soil Nailing & Side Protection (Residential)	30 days	Mon 09-01-23	Mon 13-02-23	0 days	912FS+15 days
1051	Balance Basement Excavation Upto PCC Below Grade Slab Level (88.6M LVL)	30 days	Tue 14-02-23	Mon 20-03-23	0 days	913,1050
1052	Retaining Wall Footing Excavation Upto PCC Bottom Lvl (87.80M LVL)	30 days	Fri 03-03-23	Thu 06-04-23	0 days	915,1051FS-50%
1053	Main Footings Excavation (1.5M Depth) (87.20M	60 days	Tue 21-03-23	Tue 30-05-23	0 days	867,1052SS+50%
1054	CIVIL STRUCTURE WORKS	559 days	Mon 06-03-23	Tue 24-12-24	0 days	
1055	Basement-3 Roof Slab	116 days	Mon 06-03-23	Wed 19-07-23	0 days	
1056	PCC Below Retaining Wall Raft (87.8M LVL)	20 days	Mon 06-03-23	Tue 28-03-23	0 days	1052SS+2 days
1057	Retaining Wall Raft	20 days	Thu 09-03-23	Fri 31-03-23	0 days	1056SS+3 days
1058	Retaining Wall Upto B3-B2 Level	20 days	Wed 15-03-23	Thu 06-04-23	22.5 days	1057SS+5 days

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
1080	Stilt-1 Roof Slab	18 days	Wed 06-09-23	Tue 26-09-23	0 days																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								</

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
1101	Column Starters	1 day	Thu 21-12-23	Thu 21-12-23	0 days	1099																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					</

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1122	Columns	3 days	Sat 06-04-24	Tue 09-04-24	0 days	1121
1123	Roof Slab Incl S/Cases (Formwork+Reinf+RCC)	14 days	Wed 10-04-24	Thu 25-04-24	0 days	1122
1124	9F Roof Slab	18 days	Fri 26-04-24	Fri 17-05-24	0 days	
1125	Column Starters	1 day	Fri 26-04-24	Fri 26-04-24	0 days	1123
1126	Columns	3 days	Sat 27-04-24	Tue 30-04-24	0 days	1125
1127	5F Roof Slab Incl S/Cases (Formwork+Reinf+RCC)	14 days	Thu 02-05-24	Fri 17-05-24	0 days	1126
1128	10F Roof Slab	18 days	Sat 18-05-24	Fri 07-06-24	0 days	
1129	Column Starters	1 day	Sat 18-05-24	Sat 18-05-24	0 days	1127
1130	Columns	3 days	Mon 20-05-24	Wed 22-05-24	0 days	1129
1131	5F Roof Slab Incl S/Cases (Formwork+Reinf+RCC)	14 days	Thu 23-05-24	Fri 07-06-24	0 days	1130
1132	11F Roof Slab	18 days	Sat 08-06-24	Fri 28-06-24	0 days	
1133	Column Starters	1 day	Sat 08-06-24	Sat 08-06-24	0 days	1131
1134	Columns	3 days	Mon 10-06-24	Wed 12-06-24	0 days	1133
1135	5F Roof Slab Incl S/Cases (Formwork+Reinf+RCC)	14 days	Thu 13-06-24	Fri 28-06-24	0 days	1134
1136	12F Roof Slab	18 days	Sat 29-06-24	Fri 19-07-24	0 days	
1137	Column Starters	1 day	Sat 29-06-24	Sat 29-06-24	0 days	1135
1138	Columns	3 days	Mon 01-07-24	Wed 03-07-24	0 days	1137
1139	5F Roof Slab Incl S/Cases (Formwork+Reinf+RCC)	14 days	Thu 04-07-24	Fri 19-07-24	0 days	1138
1140	13F Roof Slab	18 days	Sat 20-07-24	Fri 09-08-24	0 days	
1141	Column Starters	1 day	Sat 20-07-24	Sat 20-07-24	0 days	1139
1142	Columns	3 days	Mon 22-07-24	Wed 24-07-24	0 days	1141

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
 (Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1143	5F Roof Slab Incl S/Cases (Formwork+Reinf+RC)	14 days	Thu 25-07-24	Fri 09-08-24	0 days	1142
1144	14F Roof Slab	18 days	Sat 10-08-24	Sat 31-08-24	0 days	
1145	Column Starters	1 day	Sat 10-08-24	Sat 10-08-24	0 days	1143
1146	Columns	3 days	Mon 12-08-24	Wed 14-08-24	0 days	1145
1147	5F Roof Slab Incl S/Cases (Formwork+Reinf+RC)	14 days	Fri 16-08-24	Sat 31-08-24	0 days	1146
1148	15F Roof Slab	18 days	Mon 02-09-24	Sat 21-09-24	0 days	
1149	Column Starters	1 day	Mon 02-09-24	Mon 02-09-24	0 days	1147
1150	Columns	3 days	Tue 03-09-24	Thu 05-09-24	0 days	1149
1151	5F Roof Slab Incl S/Cases (Formwork+Reinf+RC)	14 days	Fri 06-09-24	Sat 21-09-24	0 days	1150
1152	16F Roof Slab	18 days	Mon 23-09-24	Mon 14-10-24	0 days	
1153	Column Starters	1 day	Mon 23-09-24	Mon 23-09-24	0 days	1151
1154	Columns	3 days	Tue 24-09-24	Thu 26-09-24	0 days	1153
1155	5F Roof Slab Incl S/Cases (Formwork+Reinf+RC)	14 days	Fri 27-09-24	Mon 14-10-24	0 days	1154
1156	17F Roof Slab	18 days	Tue 15-10-24	Mon 04-11-24	0 days	
1157	Column Starters	1 day	Tue 15-10-24	Tue 15-10-24	0 days	1155
1158	Columns	3 days	Wed 16-10-24	Fri 18-10-24	0 days	1157
1159	5F Roof Slab Incl S/Cases (Formwork+Reinf+RC)	14 days	Sat 19-10-24	Mon 04-11-24	0 days	1158
1160	18F Roof (Terrace Floor)	18 days	Tue 05-11-24	Mon 25-11-24	0 days	
1161	Column Starters	1 day	Tue 05-11-24	Tue 05-11-24	0 days	1159
1162	Columns	3 days	Wed 06-11-24	Fri 08-11-24	0 days	1161

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	Gantt Chart																																	
							2023							2024							2025																			
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
1163	Roof Slab (Terrace) Incl S/Cases (Formwork+Reinf+RCC)	14 days	Sat 09-11-24	Mon 25-11-24	0 days	1162	<div><div></div></div>																																	
1164	Above Terrace Structures	25 days	Tue 26-11-24	Tue 24-12-24	0 days		<div><div></div></div>																																	
1165	Machine Rooms & Head Rooms	20 days	Tue 26-11-24	Wed 18-12-24	0 days	1163	<div><div></div></div>																																	
1166	OHTs	25 days	Tue 26-11-24	Tue 24-12-24	0 days	1165SS	<div><div></div></div>																																	
1167	Parapet Walls	10 days	Tue 26-11-24	Fri 06-12-24	0 days	1165SS	<div><div></div></div>																																	
1168	MASONRY & INTERNAL PLASTERING	486 days	Thu 20-07-23	Wed 12-02-25	50 days		<div><div></div></div>																																	
1169	BASEMENT 3 MASONRY & PLASTERING	19 days	Thu 20-07-23	Thu 10-08-23	505 days		<div><div></div></div>																																	
1170	Block Work	10 days	Thu 20-07-23	Mon 31-07-23	0 days	1067	<div><div></div></div>																																	
1171	Wall Chasing & fixing Embeds	3 days	Tue 01-08-23	Thu 03-08-23	0 days	928,936,1170	<div><div></div></div>																																	
1172	Plastering	6 days	Fri 04-08-23	Thu 10-08-23	0 days	1171	<div><div></div></div>																																	
1173	BASEMENT 2 MASONRY & PLASTERING	19 days	Thu 07-09-23	Thu 28-09-23	464 days		<div><div></div></div>																																	
1174	Block Work	10 days	Thu 07-09-23	Mon 18-09-23	0 days	1073FS+21 days	<div><div></div></div>																																	
1175	Wall Chasing & fixing Embeds	3 days	Tue 19-09-23	Thu 21-09-23	0 days	928,936,1174	<div><div></div></div>																																	
1176	Plastering	6 days	Fri 22-09-23	Thu 28-09-23	0 days	1175	<div><div></div></div>																																	
1177	BASEMENT 1 MASONRY & PLASTERING	24 days	Sat 30-09-23	Sat 28-10-23	341 days		<div><div></div></div>																																	
1178	Block Work	15 days	Sat 30-09-23	Wed 18-10-23	0 days	1079FS+21 days	<div><div></div></div>																																	
1179	Wall Chasing & fixing Embeds	3 days	Thu 19-10-23	Sat 21-10-23	0 days	928,936,1178	<div><div></div></div>																																	
1180	Plastering	6 days	Mon 23-10-23	Sat 28-10-23	0 days	1179	<div><div></div></div>																																	
1181	STILT-1 MASONRY & PLASTERING	19 days	Mon 23-10-23	Mon 13-11-23	416 days		<div><div></div></div>																																	
1182	Block Work	10 days	Mon 23-10-23	Thu 02-11-23	0 days	1083FS+21 days	<div><div></div></div>																																	

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
1183	Wall Chasing & fixing Embeds	2 days	Fri 03-11-23	Sat 04-11-23	0 days	928,936,1182																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1246	Block Work	20 days	Mon 30-09-24	Wed 23-10-24	0 days	1242FS-30%,114
1247	Wall Chasing & fixing Embeds	4 days	Thu 24-10-24	Mon 28-10-24	0 days	1246,928,936
1248	Plastering	7 days	Tue 29-10-24	Tue 05-11-24	0 days	1247,1204
1249	15F MASONRY & PLASTERING	45 days	Fri 18-10-24	Mon 09-12-24	23 days	
1250	Block Work	30 days	Fri 18-10-24	Thu 21-11-24	0 days	1246FS-30%,115
1251	Wall Chasing & fixing Embeds	5 days	Fri 22-11-24	Wed 27-11-24	0 days	1250,928,936
1252	Plastering	10 days	Thu 28-11-24	Mon 09-12-24	0 days	1251,1204
1253	16F MASONRY & PLASTERING	31 days	Tue 12-11-24	Tue 17-12-24	23 days	
1254	Block Work	20 days	Tue 12-11-24	Wed 04-12-24	0 days	1250FS-30%,115
1255	Wall Chasing & fixing Embeds	4 days	Thu 05-12-24	Mon 09-12-24	0 days	1254,928,936
1256	Plastering	7 days	Tue 10-12-24	Tue 17-12-24	0 days	1255,1204
1257	17F MASONRY & PLASTERING	45 days	Fri 29-11-24	Mon 20-01-25	22 days	
1258	Block Work	30 days	Fri 29-11-24	Thu 02-01-25	0 days	1254FS-30%,115
1259	Wall Chasing & fixing Embeds	5 days	Fri 03-01-25	Wed 08-01-25	0 days	1258,928,936
1260	Plastering	10 days	Thu 09-01-25	Mon 20-01-25	0 days	1259,1204
1261	18F MASONRY & PLASTERING	31 days	Tue 24-12-24	Tue 28-01-25	22 days	
1262	Block Work	20 days	Tue 24-12-24	Wed 15-01-25	0 days	1258FS-30%,116
1263	Wall Chasing & fixing Embeds	4 days	Thu 16-01-25	Mon 20-01-25	0 days	1262,928,936
1264	Plastering	7 days	Tue 21-01-25	Tue 28-01-25	0 days	1263,1204
1265	ABOVE TERRACE MASONRY & PLASTERING	22 days	Sat 18-01-25	Wed 12-02-25	0 days	
1266	Block Work	15 days	Sat 18-01-25	Tue 04-02-25	0 days	1258FS-30%,116

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1267	Wall Chasing & fixing Embeds	2 days	Wed 05-02-25	Thu 06-02-25	0 days	1266,928,936
1268	Plastering	5 days	Fri 07-02-25	Wed 12-02-25	0 days	1267,1204
1269	EXTERNAL PLASTERING	105 days	Wed 04-12-24	Fri 04-04-25	0 days	1167FS-30%
1270	INTERNAL MEP WORKS	466 days	Fri 11-08-23	Tue 11-02-25	96 days	
1271	BASEMENT 3 INTERNAL MEP	44 days	Fri 11-08-23	Tue 03-10-23	518 days	
1272	ELECTRICAL	9 days	Fri 11-08-23	Tue 22-08-23	527 days	
1273	Point Wiring	5 days	Fri 11-08-23	Thu 17-08-23	0 days	881,1172
1274	Cable trays	3 days	Fri 11-08-23	Mon 14-08-23	0 days	1273SS
1275	ELDB,LDB and RPDB fixing and dressing	2 days	Wed 16-08-23	Thu 17-08-23	0 days	1274
1276	Cabling and termination from ventilation panels to Jet Fans, Fresh air and Exhaust air Fans	4 days	Fri 18-08-23	Tue 22-08-23	26 days	1275
1277	PLUMBING	6 days	Mon 14-08-23	Mon 21-08-23	527 days	
1278	Water Supply Piping	6 days	Mon 14-08-23	Mon 21-08-23	0 days	886,1273SS+2 d
1279	Drainage & Soil Piping	6 days	Mon 14-08-23	Mon 21-08-23	11 days	1278SS
1280	FIRE PROTECTION SYSTEM	22 days	Mon 28-08-23	Thu 21-09-23	516 days	
1281	Sprinkler system Header Line Pipe Laying	3 days	Mon 28-08-23	Wed 30-08-23	0 days	891,944,952,127
1282	Sprinkler System Branch Line Pipe Laying	12 days	Thu 31-08-23	Wed 13-09-23	0 days	1281
1283	Hydrant Header Lines Laying	4 days	Sat 09-09-23	Wed 13-09-23	0 days	1282FF
1284	Fixing and Piping of Alarm Gong Valve	2 days	Thu 14-09-23	Fri 15-09-23	0 days	1283
1285	Pressure Testing for Hydrant and Sprinkler L	3 days	Sat 16-09-23	Tue 19-09-23	0 days	1284
1286	Fixing of Sprinklers	2 days	Wed 20-09-23	Thu 21-09-23	0 days	1285

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
1287	BASEMENT VENTILATION	13 days	Mon 11-09-23	Mon 25-09-23	516 days																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1344	Cabling and termination from ventilation panels to Jet Fans, Fresh air and Exhaust air Fans	4 days	Sat 04-11-23	Wed 08-11-23	14 days	1343
1345	PLUMBING	6 days	Wed 01-11-23	Tue 07-11-23	466 days	
1346	Water Supply Piping	6 days	Wed 01-11-23	Tue 07-11-23	0 days	1341SS+2 days
1347	Drainage & Soil Piping	6 days	Wed 01-11-23	Tue 07-11-23	0 days	1346SS
1348	FIRE PROTECTION SYSTEM	22 days	Wed 01-11-23	Sat 25-11-23	466 days	
1349	Sprinkler system Header Line Pipe Laying	3 days	Wed 01-11-23	Fri 03-11-23	0 days	1347SS
1350	Sprinkler System Branch Line Pipe Laying	12 days	Sat 04-11-23	Fri 17-11-23	0 days	1349
1351	Hydrant Header Lines Laying	4 days	Tue 14-11-23	Fri 17-11-23	0 days	1350FF
1352	Fixing and Piping of Alarm Gong Valve	2 days	Sat 18-11-23	Mon 20-11-23	0 days	1351
1353	Pressure Testing for Hydrant and Sprinkler L	3 days	Tue 21-11-23	Thu 23-11-23	0 days	1352
1354	Fixing of Sprinklers	2 days	Fri 24-11-23	Sat 25-11-23	0 days	1353
1355	VENTILATION	7 days	Tue 21-11-23	Tue 28-11-23	466 days	
1356	Fixing of Jet Fans	5 days	Tue 21-11-23	Sat 25-11-23	0 days	1354FF
1357	Fixing of Exhaust Fans	4 days	Tue 21-11-23	Fri 24-11-23	0 days	1344FF,1356SS
1358	Cabling and Fixing of CO Sensors	3 days	Sat 25-11-23	Tue 28-11-23	1 day	1357
1359	FAS	3 days	Tue 21-11-23	Thu 23-11-23	466 days	
1360	Cabling for Detectors, Hooters and Monitor Modules	3 days	Tue 21-11-23	Thu 23-11-23	0 days	1356SS
1361	Fixing of Deterctors,MCP,Hooters and Monitor Modules	3 days	Tue 21-11-23	Thu 23-11-23	0 days	1360SS

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1362	Cabling from Ventilation Panels to Control Module	3 days	Tue 21-11-23	Thu 23-11-23	0 days	1361SS
1363	PA System	3 days	Tue 21-11-23	Thu 23-11-23	466 days	
1364	Cabling for Speakers	2 days	Tue 21-11-23	Wed 22-11-23	0 days	1362SS
1365	Fixing of Speakers	1 day	Thu 23-11-23	Thu 23-11-23	0 days	1364
1366	CCTV	6 days	Thu 23-11-23	Wed 29-11-23	466 days	
1367	Cabling for CCTV	3 days	Thu 23-11-23	Sat 25-11-23	0 days	1365SS
1368	Fixing of Cameras and Switches	3 days	Mon 27-11-23	Wed 29-11-23	0 days	1358FF,1367
1369	ELV	6 days	Mon 27-11-23	Sat 02-12-23	466 days	
1370	Cabling for Boosters and Routers	4 days	Mon 27-11-23	Thu 30-11-23	0 days	1368SS
1371	Fixing of Booster and Routers	2 days	Fri 01-12-23	Sat 02-12-23	0 days	1370
1372	B1 INTERNAL MEP COMPLETION	0 days	Sat 02-12-23	Sat 02-12-23	370 days	1344,1347,1354,
1373	STILT-1 INTERNAL MEP	20 days	Fri 03-11-23	Sat 25-11-23	416 days	
1374	ELECTRICAL	8 days	Tue 14-11-23	Wed 22-11-23	471 days	
1375	Point Wiring	8 days	Tue 14-11-23	Wed 22-11-23	0 days	1184
1376	Cable tray Laying	3 days	Tue 14-11-23	Thu 16-11-23	0 days	1375SS
1377	ELDB,LDB and RPDB fixing and dressing	2 days	Fri 17-11-23	Sat 18-11-23	2 days	1376
1378	PLUMBING	5 days	Thu 16-11-23	Tue 21-11-23	472 days	
1379	Water Supply Piping	5 days	Thu 16-11-23	Tue 21-11-23	0 days	1375SS+2 days
1380	Drainage & Soil Piping	5 days	Thu 16-11-23	Tue 21-11-23	0 days	1377FF,1379SS
1381	FIRE PROTECTION SYSTEM	9 days	Thu 16-11-23	Sat 25-11-23	472 days	

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025															
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A										
1403	AC Piping, ELV Systems	2 days	Fri 03-11-23	Sat 04-11-23	423 days																																													
1404	Wall Chasing & Piping For AC & ELV	2 days	Fri 03-11-23	Sat 04-11-23	18 days	1183SS																																												
1405	CCTV	6 days	Mon 04-12-23	Sat 09-12-23	457 days																																													
1406	Cabling for CCTV	3 days	Mon 04-12-23	Wed 06-12-23	0 days	1393SS																																												
1407	Fixing of Cameras and Switches	3 days	Thu 07-12-23	Sat 09-12-23	5 days	1406,1389																																												
1408	S2 INTERNAL MEP COMPLETION	0 days	Fri 15-12-23	Fri 15-12-23	359 days	1395,1398,1402																																												
1409	STILT-3 INTERNAL MEP	20 days	Fri 15-12-23	Sat 06-01-24	436 days																																													
1410	ELECTRICAL	8 days	Tue 26-12-23	Wed 03-01-24	436 days																																													
1411	Point Wiring	8 days	Tue 26-12-23	Wed 03-01-24	0 days	1192																																												
1412	Cable tray Laying	3 days	Tue 26-12-23	Thu 28-12-23	0 days	1411SS																																												
1413	ELDB,LDB and RPDB fixing and dressing	2 days	Fri 29-12-23	Sat 30-12-23	2 days	1412																																												
1414	PLUMBING	5 days	Thu 28-12-23	Tue 02-01-24	436 days																																													
1415	Water Supply Piping	5 days	Thu 28-12-23	Tue 02-01-24	0 days	1411SS+2 days																																												
1416	Drainage & Soil Piping & Concealed Fittings	5 days	Thu 28-12-23	Tue 02-01-24	0 days	1413FF,1415SS																																												
1417	FIRE PROTECTION SYSTEM	9 days	Thu 28-12-23	Sat 06-01-24	436 days																																													
1418	Piping	3 days	Thu 28-12-23	Sat 30-12-23	0 days	1416SS																																												
1419	Pressure Testing	3 days	Mon 01-01-24	Wed 03-01-24	0 days	1418																																												
1420	Accessories Fixing	3 days	Thu 04-01-24	Sat 06-01-24	0 days	1419																																												
1421	AC Piping, ELV Systems	2 days	Fri 15-12-23	Sat 16-12-23	451 days																																													
1422	Wall Chasing & Piping For AC & ELV	2 days	Fri 15-12-23	Sat 16-12-23	18 days	1191SS																																												
1423	CCTV	6 days	Tue 26-12-23	Mon 01-01-24	441 days																																													

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
1424	Cabling for CCTV	3 days	Tue 26-12-23	Thu 28-12-23	0 days	1411SS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1445	2F INTERNAL MEP	23 days	Mon 12-02-24	Fri 08-03-24	384 days	
1446	ELECTRICAL	8 days	Sat 24-02-24	Mon 04-03-24	384 days	
1447	Point Wiring	8 days	Sat 24-02-24	Mon 04-03-24	0 days	1200
1448	Cable tray Laying	3 days	Sat 24-02-24	Tue 27-02-24	0 days	1447SS
1449	ELDB,LDB and RPDB fixing and dressing	2 days	Wed 28-02-24	Thu 29-02-24	7 days	1448
1450	PLUMBING	12 days	Sat 24-02-24	Fri 08-03-24	384 days	
1451	Water Supply Piping	5 days	Sat 24-02-24	Thu 29-02-24	0 days	1447SS
1452	Drainage & Soil Piping & Concealed Fittings	7 days	Fri 01-03-24	Fri 08-03-24	0 days	1451
1453	FIRE PROTECTION SYSTEM	9 days	Sat 24-02-24	Tue 05-03-24	387 days	
1454	Piping	3 days	Sat 24-02-24	Tue 27-02-24	0 days	1451SS
1455	Pressure Testing	3 days	Wed 28-02-24	Fri 01-03-24	0 days	1454
1456	Accessories Fixing	3 days	Sat 02-03-24	Tue 05-03-24	3 days	1455
1457	AC Piping, ELV Systems	3 days	Mon 12-02-24	Wed 14-02-24	404 days	
1458	Wall Chasing & Piping For AC & ELV	3 days	Mon 12-02-24	Wed 14-02-24	20 days	1199SS
1459	CCTV	6 days	Sat 24-02-24	Fri 01-03-24	390 days	
1460	Cabling for CCTV	3 days	Sat 24-02-24	Tue 27-02-24	0 days	1447SS
1461	Fixing of Cameras and Switches	3 days	Wed 28-02-24	Fri 01-03-24	6 days	1460,1407
1462	2F INTERNAL MEP COMPLETION	0 days	Fri 08-03-24	Fri 08-03-24	288 days	1449,1452,1456
1463	3F INTERNAL MEP	27 days	Tue 12-03-24	Thu 11-04-24	355 days	
1464	ELECTRICAL	8 days	Fri 29-03-24	Sat 06-04-24	355 days	
1465	Point Wiring	8 days	Fri 29-03-24	Sat 06-04-24	0 days	1204

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
1466	Cable tray Laying	3 days	Fri 29-03-24	Mon 01-04-24	0 days	1465SS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1487	Water Supply Piping	5 days	Sat 06-04-24	Thu 11-04-24	0 days	1483SS
1488	Drainage & Soil Piping & Concealed Fittings	7 days	Fri 12-04-24	Fri 19-04-24	0 days	1487
1489	FIRE PROTECTION SYSTEM	9 days	Sat 06-04-24	Tue 16-04-24	351 days	
1490	Piping	3 days	Sat 06-04-24	Tue 09-04-24	0 days	1487SS
1491	Pressure Testing	3 days	Wed 10-04-24	Fri 12-04-24	0 days	1490
1492	Accessories Fixing	3 days	Sat 13-04-24	Tue 16-04-24	3 days	1491
1493	AC Piping, ELV Systems	3 days	Mon 25-03-24	Wed 27-03-24	368 days	
1494	Wall Chasing & Piping For AC & ELV	3 days	Mon 25-03-24	Wed 27-03-24	20 days	1207SS
1495	CCTV	6 days	Sat 06-04-24	Fri 12-04-24	354 days	
1496	Cabling for CCTV	3 days	Sat 06-04-24	Tue 09-04-24	0 days	1483SS
1497	Fixing of Cameras and Switches	3 days	Wed 10-04-24	Fri 12-04-24	6 days	1496,1407
1498	4F INTERNAL MEP COMPLETION	0 days	Fri 19-04-24	Fri 19-04-24	252 days	1485,1488,1492
1499	5F INTERNAL MEP	27 days	Tue 23-04-24	Fri 24-05-24	319 days	
1500	ELECTRICAL	8 days	Sat 11-05-24	Mon 20-05-24	319 days	
1501	Point Wiring	8 days	Sat 11-05-24	Mon 20-05-24	0 days	1212
1502	Cable tray Laying	3 days	Sat 11-05-24	Tue 14-05-24	0 days	1501SS
1503	ELDB,LDB and RPDB fixing and dressing	2 days	Wed 15-05-24	Thu 16-05-24	7 days	1502
1504	PLUMBING	12 days	Sat 11-05-24	Fri 24-05-24	319 days	
1505	Water Supply Piping	5 days	Sat 11-05-24	Thu 16-05-24	0 days	1501SS
1506	Drainage & Soil Piping & Concealed Fittings	7 days	Fri 17-05-24	Fri 24-05-24	0 days	1505
1507	FIRE PROTECTION SYSTEM	9 days	Sat 11-05-24	Tue 21-05-24	322 days	

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023												2024												2025														
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A					
1508	Piping	3 days	Sat 11-05-24	Tue 14-05-24	0 days	1505SS																																							
1509	Pressure Testing	3 days	Wed 15-05-24	Fri 17-05-24	0 days	1508																																							
1510	Accessories Fixing	3 days	Sat 18-05-24	Tue 21-05-24	3 days	1509																																							
1511	AC Piping, ELV Systems	3 days	Tue 23-04-24	Thu 25-04-24	343 days																																								
1512	Wall Chasing & Piping For AC & ELV	3 days	Tue 23-04-24	Thu 25-04-24	24 days	1211SS																																							
1513	CCTV	6 days	Sat 11-05-24	Fri 17-05-24	325 days																																								
1514	Cabling for CCTV	3 days	Sat 11-05-24	Tue 14-05-24	0 days	1501SS																																							
1515	Fixing of Cameras and Switches	3 days	Wed 15-05-24	Fri 17-05-24	6 days	1514,1407																																							
1516	5F INTERNAL MEP COMPLETION	0 days	Fri 24-05-24	Fri 24-05-24	223 days	1503,1506,1510																																							
1517	6F INTERNAL MEP	23 days	Tue 07-05-24	Sat 01-06-24	312 days																																								
1518	ELECTRICAL	8 days	Mon 20-05-24	Tue 28-05-24	312 days																																								
1519	Point Wiring	8 days	Mon 20-05-24	Tue 28-05-24	0 days	1216																																							
1520	Cable tray Laying	3 days	Mon 20-05-24	Wed 22-05-24	0 days	1519SS																																							
1521	ELDB,LDB and RPDB fixing and dressing	2 days	Thu 23-05-24	Fri 24-05-24	7 days	1520																																							
1522	PLUMBING	12 days	Mon 20-05-24	Sat 01-06-24	312 days																																								
1523	Water Supply Piping	5 days	Mon 20-05-24	Fri 24-05-24	0 days	1519SS																																							
1524	Drainage & Soil Piping & Concealed Fittings	7 days	Sat 25-05-24	Sat 01-06-24	0 days	1523																																							
1525	FIRE PROTECTION SYSTEM	9 days	Mon 20-05-24	Wed 29-05-24	315 days																																								
1526	Piping	3 days	Mon 20-05-24	Wed 22-05-24	0 days	1523SS																																							
1527	Pressure Testing	3 days	Thu 23-05-24	Sat 25-05-24	0 days	1526																																							
1528	Accessories Fixing	3 days	Mon 27-05-24	Wed 29-05-24	3 days	1527																																							

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
1571	9F INTERNAL MEP	27 days	Wed 17-07-24	Sat 17-08-24	247 days																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023														2024														2025							
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A		
1592	Cable tray Laying	3 days	Mon 12-08-24	Wed 14-08-24	0 days	1591SS																																				
1593	ELDB,LDB and RPDB fixing and dressing	2 days	Fri 16-08-24	Sat 17-08-24	7 days	1592																																				
1594	PLUMBING	12 days	Mon 12-08-24	Mon 26-08-24	240 days																																					
1595	Water Supply Piping	5 days	Mon 12-08-24	Sat 17-08-24	0 days	1591SS																																				
1596	Drainage & Soil Piping & Concealed Fittings	7 days	Mon 19-08-24	Mon 26-08-24	0 days	1595																																				
1597	FIRE PROTECTION SYSTEM	9 days	Mon 12-08-24	Thu 22-08-24	243 days																																					
1598	Piping	3 days	Mon 12-08-24	Wed 14-08-24	0 days	1595SS																																				
1599	Pressure Testing	3 days	Fri 16-08-24	Mon 19-08-24	0 days	1598																																				
1600	Accessories Fixing	3 days	Tue 20-08-24	Thu 22-08-24	3 days	1599																																				
1601	AC Piping, ELV Systems	3 days	Tue 30-07-24	Thu 01-08-24	260 days																																					
1602	Wall Chasing & Piping For AC & ELV	3 days	Tue 30-07-24	Thu 01-08-24	20 days	1231SS																																				
1603	CCTV	6 days	Mon 12-08-24	Mon 19-08-24	246 days																																					
1604	Cabling for CCTV	3 days	Mon 12-08-24	Wed 14-08-24	0 days	1591SS																																				
1605	Fixing of Cameras and Switches	3 days	Fri 16-08-24	Mon 19-08-24	6 days	1604,1407																																				
1606	10F INTERNAL MEP COMPLETION	0 days	Mon 26-08-24	Mon 26-08-24	144 days	1593,1596,1600																																				
1607	11F INTERNAL MEP	27 days	Thu 29-08-24	Sat 28-09-24	211 days																																					
1608	ELECTRICAL	8 days	Mon 16-09-24	Tue 24-09-24	211 days																																					
1609	Point Wiring	8 days	Mon 16-09-24	Tue 24-09-24	0 days	1236																																				
1610	Cable tray Laying	3 days	Mon 16-09-24	Wed 18-09-24	0 days	1609SS																																				
1611	ELDB,LDB and RPDB fixing and dressing	2 days	Thu 19-09-24	Fri 20-09-24	7 days	1610																																				
1612	PLUMBING	12 days	Mon 16-09-24	Sat 28-09-24	211 days																																					

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1613	Water Supply Piping	5 days	Mon 16-09-24	Fri 20-09-24	0 days	1609SS
1614	Drainage & Soil Piping & Concealed Fittings	7 days	Sat 21-09-24	Sat 28-09-24	0 days	1613
1615	FIRE PROTECTION SYSTEM	9 days	Mon 16-09-24	Wed 25-09-24	214 days	
1616	Piping	3 days	Mon 16-09-24	Wed 18-09-24	0 days	1613SS
1617	Pressure Testing	3 days	Thu 19-09-24	Sat 21-09-24	0 days	1616
1618	Accessories Fixing	3 days	Mon 23-09-24	Wed 25-09-24	3 days	1617
1619	AC Piping, ELV Systems	3 days	Thu 29-08-24	Sat 31-08-24	235 days	
1620	Wall Chasing & Piping For AC & ELV	3 days	Thu 29-08-24	Sat 31-08-24	24 days	1235SS
1621	CCTV	6 days	Mon 16-09-24	Sat 21-09-24	217 days	
1622	Cabling for CCTV	3 days	Mon 16-09-24	Wed 18-09-24	0 days	1609SS
1623	Fixing of Cameras and Switches	3 days	Thu 19-09-24	Sat 21-09-24	6 days	1622,1407
1624	11F INTERNAL MEP COMPLETION	0 days	Sat 28-09-24	Sat 28-09-24	115 days	1611,1614,1618,
1625	12F INTERNAL MEP	23 days	Wed 11-09-24	Tue 08-10-24	204 days	
1626	ELECTRICAL	8 days	Tue 24-09-24	Thu 03-10-24	204 days	
1627	Point Wiring	8 days	Tue 24-09-24	Thu 03-10-24	0 days	1240
1628	Cable tray Laying	3 days	Tue 24-09-24	Thu 26-09-24	0 days	1627SS
1629	ELDB,LDB and RPDB fixing and dressing	2 days	Fri 27-09-24	Sat 28-09-24	7 days	1628
1630	PLUMBING	12 days	Tue 24-09-24	Tue 08-10-24	204 days	
1631	Water Supply Piping	5 days	Tue 24-09-24	Sat 28-09-24	0 days	1627SS
1632	Drainage & Soil Piping & Concealed Fittings	7 days	Mon 30-09-24	Tue 08-10-24	0 days	1631
1633	FIRE PROTECTION SYSTEM	9 days	Tue 24-09-24	Fri 04-10-24	207 days	

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
 (Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1655	AC Piping, ELV Systems	3 days	Fri 11-10-24	Mon 14-10-24	199 days	
1656	Wall Chasing & Piping For AC & ELV	3 days	Fri 11-10-24	Mon 14-10-24	24 days	1243SS
1657	CCTV	6 days	Tue 29-10-24	Mon 04-11-24	181 days	
1658	Cabling for CCTV	3 days	Tue 29-10-24	Thu 31-10-24	0 days	1645SS
1659	Fixing of Cameras and Switches	3 days	Fri 01-11-24	Mon 04-11-24	6 days	1658,1407
1660	11F INTERNAL MEP COMPLETION	0 days	Mon 11-11-24	Mon 11-11-24	79 days	1647,1650,1654
1661	14F INTERNAL MEP	23 days	Thu 24-10-24	Tue 19-11-24	168 days	
1662	ELECTRICAL	8 days	Wed 06-11-24	Thu 14-11-24	168 days	
1663	Point Wiring	8 days	Wed 06-11-24	Thu 14-11-24	0 days	1248
1664	Cable tray Laying	3 days	Wed 06-11-24	Fri 08-11-24	0 days	1663SS
1665	ELDB,LDB and RPDB fixing and dressing	2 days	Sat 09-11-24	Mon 11-11-24	7 days	1664
1666	PLUMBING	12 days	Wed 06-11-24	Tue 19-11-24	168 days	
1667	Water Supply Piping	5 days	Wed 06-11-24	Mon 11-11-24	0 days	1663SS
1668	Drainage & Soil Piping & Concealed Fittings	7 days	Tue 12-11-24	Tue 19-11-24	0 days	1667
1669	FIRE PROTECTION SYSTEM	9 days	Wed 06-11-24	Fri 15-11-24	171 days	
1670	Piping	3 days	Wed 06-11-24	Fri 08-11-24	0 days	1667SS
1671	Pressure Testing	3 days	Sat 09-11-24	Tue 12-11-24	0 days	1670
1672	Accessories Fixing	3 days	Wed 13-11-24	Fri 15-11-24	3 days	1671
1673	AC Piping, ELV Systems	3 days	Thu 24-10-24	Sat 26-10-24	188 days	
1674	Wall Chasing & Piping For AC & ELV	3 days	Thu 24-10-24	Sat 26-10-24	20 days	1247SS
1675	CCTV	6 days	Wed 06-11-24	Tue 12-11-24	174 days	

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors																								
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
1676	Cabling for CCTV	3 days	Wed 06-11-24	Fri 08-11-24	0 days	1663SS																								
1677	Fixing of Cameras and Switches	3 days	Sat 09-11-24	Tue 12-11-24	6 days	1676,1407																								
1678	11F INTERNAL MEP COMPLETION	0 days	Tue 19-11-24	Tue 19-11-24	72 days	1665,1668,1672																								
1679	15F INTERNAL MEP	27 days	Fri 22-11-24	Mon 23-12-24	139 days																									
1680	ELECTRICAL	8 days	Tue 10-12-24	Wed 18-12-24	139 days																									
1681	Point Wiring	8 days	Tue 10-12-24	Wed 18-12-24	0 days	1252																								
1682	Cable tray Laying	3 days	Tue 10-12-24	Thu 12-12-24	0 days	1681SS																								
1683	ELDB,LDB and RPDB fixing and dressing	2 days	Fri 13-12-24	Sat 14-12-24	7 days	1682																								
1684	PLUMBING	12 days	Tue 10-12-24	Mon 23-12-24	139 days																									
1685	Water Supply Piping	5 days	Tue 10-12-24	Sat 14-12-24	0 days	1681SS																								
1686	Drainage & Soil Piping & Concealed Fittings	7 days	Mon 16-12-24	Mon 23-12-24	0 days	1685																								
1687	FIRE PROTECTION SYSTEM	9 days	Tue 10-12-24	Thu 19-12-24	142 days																									
1688	Piping	3 days	Tue 10-12-24	Thu 12-12-24	0 days	1685SS																								
1689	Pressure Testing	3 days	Fri 13-12-24	Mon 16-12-24	0 days	1688																								
1690	Accessories Fixing	3 days	Tue 17-12-24	Thu 19-12-24	3 days	1689																								
1691	AC Piping, ELV Systems	3 days	Fri 22-11-24	Mon 25-11-24	163 days																									
1692	Wall Chasing & Piping For AC & ELV	3 days	Fri 22-11-24	Mon 25-11-24	24 days	1251SS																								
1693	CCTV	6 days	Tue 10-12-24	Mon 16-12-24	145 days																									
1694	Cabling for CCTV	3 days	Tue 10-12-24	Thu 12-12-24	0 days	1681SS																								
1695	Fixing of Cameras and Switches	3 days	Fri 13-12-24	Mon 16-12-24	6 days	1694,1407																								
1696	11F INTERNAL MEP COMPLETION	0 days	Mon 23-12-24	Mon 23-12-24	43 days	1683,1686,1690																								

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1697	16F INTERNAL MEP	23 days	Thu 05-12-24	Tue 31-12-24	132 days	
1698	ELECTRICAL	8 days	Wed 18-12-24	Thu 26-12-24	132 days	
1699	Point Wiring	8 days	Wed 18-12-24	Thu 26-12-24	0 days	1256
1700	Cable tray Laying	3 days	Wed 18-12-24	Fri 20-12-24	0 days	1699SS
1701	ELDB,LDB and RPDB fixing and dressing	2 days	Sat 21-12-24	Mon 23-12-24	7 days	1700
1702	PLUMBING	12 days	Wed 18-12-24	Tue 31-12-24	132 days	
1703	Water Supply Piping	5 days	Wed 18-12-24	Mon 23-12-24	0 days	1699SS
1704	Drainage & Soil Piping & Concealed Fittings	7 days	Tue 24-12-24	Tue 31-12-24	0 days	1703
1705	FIRE PROTECTION SYSTEM	9 days	Wed 18-12-24	Fri 27-12-24	135 days	
1706	Piping	3 days	Wed 18-12-24	Fri 20-12-24	0 days	1703SS
1707	Pressure Testing	3 days	Sat 21-12-24	Tue 24-12-24	0 days	1706
1708	Accessories Fixing	3 days	Wed 25-12-24	Fri 27-12-24	3 days	1707
1709	AC Piping, ELV Systems	3 days	Thu 05-12-24	Sat 07-12-24	152 days	
1710	Wall Chasing & Piping For AC & ELV	3 days	Thu 05-12-24	Sat 07-12-24	20 days	1255SS
1711	CCTV	6 days	Wed 18-12-24	Tue 24-12-24	138 days	
1712	Cabling for CCTV	3 days	Wed 18-12-24	Fri 20-12-24	0 days	1699SS
1713	Fixing of Cameras and Switches	3 days	Sat 21-12-24	Tue 24-12-24	6 days	1712,1407
1714	11F INTERNAL MEP COMPLETION	0 days	Tue 31-12-24	Tue 31-12-24	36 days	1701,1704,1708,
1715	17F INTERNAL MEP	27 days	Fri 03-01-25	Mon 03-02-25	103 days	
1716	ELECTRICAL	8 days	Tue 21-01-25	Wed 29-01-25	103 days	
1717	Point Wiring	8 days	Tue 21-01-25	Wed 29-01-25	0 days	1260

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1718	Cable tray Laying	3 days	Tue 21-01-25	Thu 23-01-25	0 days	1717SS
1719	ELDB,LDB and RPDB fixing and dressing	2 days	Fri 24-01-25	Sat 25-01-25	7 days	1718
1720	PLUMBING	12 days	Tue 21-01-25	Mon 03-02-25	103 days	
1721	Water Supply Piping	5 days	Tue 21-01-25	Sat 25-01-25	0 days	1717SS
1722	Drainage & Soil Piping & Concealed Fittings	7 days	Mon 27-01-25	Mon 03-02-25	0 days	1721
1723	FIRE PROTECTION SYSTEM	9 days	Tue 21-01-25	Thu 30-01-25	106 days	
1724	Piping	3 days	Tue 21-01-25	Thu 23-01-25	0 days	1721SS
1725	Pressure Testing	3 days	Fri 24-01-25	Mon 27-01-25	0 days	1724
1726	Accessories Fixing	3 days	Tue 28-01-25	Thu 30-01-25	3 days	1725
1727	AC Piping, ELV Systems	3 days	Fri 03-01-25	Mon 06-01-25	127 days	
1728	Wall Chasing & Piping For AC & ELV	3 days	Fri 03-01-25	Mon 06-01-25	24 days	1259SS
1729	CCTV	6 days	Tue 21-01-25	Mon 27-01-25	109 days	
1730	Cabling for CCTV	3 days	Tue 21-01-25	Thu 23-01-25	0 days	1717SS
1731	Fixing of Cameras and Switches	3 days	Fri 24-01-25	Mon 27-01-25	6 days	1730,1407
1732	11F INTERNAL MEP COMPLETION	0 days	Mon 03-02-25	Mon 03-02-25	7 days	1719,1722,1726,
1733	18F INTERNAL MEP	23 days	Thu 16-01-25	Tue 11-02-25	96 days	
1734	ELECTRICAL	8 days	Wed 29-01-25	Thu 06-02-25	96 days	
1735	Point Wiring	8 days	Wed 29-01-25	Thu 06-02-25	0 days	1264
1736	Cable tray Laying	3 days	Wed 29-01-25	Fri 31-01-25	0 days	1735SS
1737	ELDB,LDB and RPDB fixing and dressing	2 days	Sat 01-02-25	Mon 03-02-25	7 days	1736
1738	PLUMBING	12 days	Wed 29-01-25	Tue 11-02-25	96 days	

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1739	Water Supply Piping	5 days	Wed 29-01-25	Mon 03-02-25	0 days	1735SS
1740	Drainage & Soil Piping & Concealed Fittings	7 days	Tue 04-02-25	Tue 11-02-25	0 days	1739
1741	FIRE PROTECTION SYSTEM	9 days	Wed 29-01-25	Fri 07-02-25	99 days	
1742	Piping	3 days	Wed 29-01-25	Fri 31-01-25	0 days	1739SS
1743	Pressure Testing	3 days	Sat 01-02-25	Tue 04-02-25	0 days	1742
1744	Accessories Fixing	3 days	Wed 05-02-25	Fri 07-02-25	3 days	1743
1745	AC Piping, ELV Systems	3 days	Thu 16-01-25	Sat 18-01-25	116 days	
1746	Wall Chasing & Piping For AC & ELV	3 days	Thu 16-01-25	Sat 18-01-25	20 days	1263SS
1747	CCTV	6 days	Wed 29-01-25	Tue 04-02-25	102 days	
1748	Cabling for CCTV	3 days	Wed 29-01-25	Fri 31-01-25	0 days	1735SS
1749	Fixing of Cameras and Switches	3 days	Sat 01-02-25	Tue 04-02-25	6 days	1748,1407
1750	11F INTERNAL MEP COMPLETION	0 days	Tue 11-02-25	Tue 11-02-25	0 days	1737,1740,1744,
1751	INTERNAL MEP COMPLETION	0 days	Tue 11-02-25	Tue 11-02-25	96 days	1304,1338,1372,
1752	HIGH SIDE MEP WORKS	244 days	Thu 08-08-24	Thu 22-05-25	10 days	
1753	Electrical HT Works	23 days	Fri 03-01-25	Thu 30-01-25	21.75 days	
1754	Installation of 11KV Two Pole Structure	7 days	Fri 03-01-25	Sat 11-01-25	0 days	1269SS+25%
1755	Installation of RMU	2 days	Sat 11-01-25	Tue 14-01-25	0 days	1754
1756	Installation of Cubical Meter	2 days	Tue 14-01-25	Thu 16-01-25	0 days	1755
1757	Installation of VCB Panel	2 days	Tue 14-01-25	Thu 16-01-25	0 days	1756SS
1758	Installation of Battery Charger	1 day	Wed 15-01-25	Thu 16-01-25	0 days	1757FF

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
 (Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1759	Cabling and termination From 11KV Two Pole Structure to RMU	2 days	Thu 16-01-25	Sat 18-01-25	0 days	1758
1760	Cabling and Termination from RMU to Cubical Meter	2 days	Sat 18-01-25	Tue 21-01-25	0 days	1759
1761	Cabling and termination from Cubical meter to External Lighting Panel	1 day	Mon 20-01-25	Tue 21-01-25	0 days	1760FF
1762	Cabling and termination from External Lighting panel to Battery Charger	1 day	Tue 21-01-25	Wed 22-01-25	0 days	1761
1763	Wiring From Battery Charger to RMU and Cubical Meter	1 day	Wed 22-01-25	Thu 23-01-25	0 days	1762
1764	Installation of Earth Pits	5 days	Wed 22-01-25	Tue 28-01-25	0 days	1763SS
1765	Earth Strips Laying and Connections from Earth Pits to Two Pole Structure,RMU,Cubical Meter,VCB	2 days	Tue 28-01-25	Thu 30-01-25	0 days	1764
1766	External Lighting	19 days	Thu 30-01-25	Fri 21-02-25	21.75 days	
1767	Installation of External Lighting Panel	3 days	Thu 30-01-25	Mon 03-02-25	0 days	1765
1768	Cabling and Termination from Utility Panel to External Lighting Panel	5 days	Mon 03-02-25	Sat 08-02-25	0 days	1767
1769	Installation of Street Light Poles with Marshalling Box	6 days	Sat 08-02-25	Sat 15-02-25	0 days	1768
1770	Cabling and termination from Lighting Panel to Marshalling Box	2 days	Sat 15-02-25	Tue 18-02-25	0 days	1769
1771	Fixing of Light Fixtures	3 days	Tue 18-02-25	Fri 21-02-25	0 days	1770
1772	DG	154 days	Thu 08-08-24	Wed 05-02-25	10 days	
1773	Supply of DG	90 days	Thu 08-08-24	Fri 22-11-24	9 days	992

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1774	Installation of DG	10 days	Wed 04-12-24	Sat 14-12-24	0 days	1180,1269SS,177
1775	Installation DG Sync Panel	3 days	Mon 16-12-24	Wed 18-12-24	0 days	1774
1776	Installation of Day Tank	4 days	Thu 19-12-24	Mon 23-12-24	0 days	1775
1777	Piping and Valve Fixing from Day tank to DG	2 days	Tue 24-12-24	Wed 25-12-24	0 days	1776
1778	Control Cable Laying	5 days	Thu 26-12-24	Tue 31-12-24	0 days	1777
1779	Exhaust Piping from DG to Terrace	10 days	Wed 01-01-25	Sat 11-01-25	0 days	1269SS+15 days,
1780	Insulation for Exhaust Pipe	5 days	Mon 13-01-25	Fri 17-01-25	0 days	1779
1781	DG Room Acoustic	10 days	Thu 16-01-25	Mon 27-01-25	0 days	1780SS+3 days
1782	Precommissioning of DG	8 days	Tue 28-01-25	Wed 05-02-25	0 days	1781
1783	Main Panel Room - Basement 1	128 days	Wed 04-12-24	Fri 02-05-25	1 day	
1784	HT Panels Supply	90 days	Mon 16-12-24	Sat 29-03-25	0 days	968,1774
1785	HT Panels Fixing	10 days	Mon 31-03-25	Thu 10-04-25	0 days	1784
1786	Transformer Supply	90 days	Wed 04-12-24	Tue 18-03-25	0 days	960,1774SS
1787	Transformer Installation	5 days	Wed 19-03-25	Mon 24-03-25	20 days	1786
1788	Cable Laying and Termination from External VCB Panel to HT Panel	4 days	Fri 11-04-25	Tue 15-04-25	0 days	1785,1787SS
1789	Cable Laying and Termination from HT Panel to Transformer	4 days	Wed 16-04-25	Sat 19-04-25	0 days	1788
1790	Bus Duct Laying and Termination from transformer to MLTP	2 days	Mon 21-04-25	Tue 22-04-25	0 days	1789
1791	Bus Duct Laying and Termination from MLTP to DG Sync Panel	2 days	Wed 23-04-25	Thu 24-04-25	0 days	1790

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1792	Bus Duct Laying and Termination from DG Sync Panel to DG	2 days	Fri 25-04-25	Sat 26-04-25	0 days	1791
1793	Control Cabling and Termination from HT Panels to Transformers	3 days	Fri 25-04-25	Mon 28-04-25	0 days	1792SS
1794	Control Cabling and termination from Transformer to MLTP	3 days	Fri 25-04-25	Mon 28-04-25	0 days	1793SS
1795	Control Cabling and Termination from MLTP to DG Sync Panel	3 days	Fri 25-04-25	Mon 28-04-25	0 days	1794SS
1796	BMS Cabling from MLTP pane,HT panel,Transformersl to DDC Panel	3 days	Tue 29-04-25	Fri 02-05-25	0 days	1795
1797	Earth pits	17 days	Sat 03-05-25	Thu 22-05-25	1 day	
1798	Installation Earth pits for Transformer Panel,LT Panels	10 days	Sat 03-05-25	Wed 14-05-25	0 days	1796
1799	Earth strips Laying from Earth pits to Transformer Panel and LT Panels	7 days	Thu 15-05-25	Thu 22-05-25	0 days	1798
1800	FPS	69.25 days	Fri 27-12-24	Tue 18-03-25	51 days	
1801	Hydrant Riser in Shafts	30 days	Fri 27-12-24	Thu 30-01-25	106 days	1269SS+20 days
1802	External Fire Hydrant Piping	30 days	Thu 30-01-25	Thu 06-03-25	0 days	1269FS-70%,176
1803	Pressuring Testing	10 days	Thu 06-03-25	Tue 18-03-25	0 days	1802
1804	STP	30 days	Fri 03-01-25	Fri 07-02-25	74.75 days	
1805	Installation of STP	30 days	Fri 03-01-25	Fri 07-02-25	0 days	1008FS+45 days,
1806	WTP & OWC	15 days	Fri 07-02-25	Tue 25-02-25	74.75 days	
1807	Installation of WTP and RO System	15 days	Fri 07-02-25	Tue 25-02-25	73.75 days	1805

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1808	HIGHSIDE MEP COMPLETION	0 days	Thu 22-05-25	Thu 22-05-25	0 days	1765,1771,1782
1809	LIFTS & ESCALATORS	210 days	Thu 19-09-24	Fri 23-05-25	0 days	
1810	Supply of Lifts & Escalators	120 days	Thu 19-09-24	Thu 06-02-25	0 days	1000,1268SS-120
1811	Installation & Commissioning of Lifts	90 days	Fri 07-02-25	Fri 23-05-25	0 days	1810,1268SS
1812	LIFTS COMPLETION	0 days	Fri 23-05-25	Fri 23-05-25	0 days	1811
1813	INTERNAL FINISHES & FINAL FIXTURES	541 days	Fri 11-08-23	Sat 10-05-25	21 days	
1814	BASEMENT 3 FINISHES	196 days	Fri 11-08-23	Fri 29-03-24	356 days	
1815	Wall & ceiling finishes	12 days	Fri 11-08-23	Fri 25-08-23	0 days	1172
1816	Floor finishes	15 days	Sat 26-08-23	Tue 12-09-23	11 days	1815
1817	Fixing Joineries	6 days	Tue 26-09-23	Tue 03-10-23	0 days	1016FS+45 days,
1818	Internal Painting	5 days	Wed 04-10-23	Mon 09-10-23	0 days	1817
1819	MEP Final Fixtures	4 days	Tue 10-10-23	Fri 13-10-23	0 days	1818
1820	Marking parking layout	3 days	Sat 14-10-23	Tue 17-10-23	138 days	1819
1821	Sign Board Fixing	2 days	Thu 28-03-24	Fri 29-03-24	303 days	1039,1820
1822	BASEMENT 2 FINISHES	155 days	Fri 29-09-23	Fri 29-03-24	356 days	
1823	Wall & ceiling finishes	12 days	Fri 29-09-23	Fri 13-10-23	0 days	1176
1824	Floor finishes	15 days	Sat 14-10-23	Tue 31-10-23	0 days	1823
1825	Fixing Joineries	6 days	Wed 01-11-23	Tue 07-11-23	0 days	1824,1016FS+45
1826	Internal Painting	5 days	Wed 08-11-23	Mon 13-11-23	0 days	1825
1827	MEP Final Fixtures	4 days	Tue 14-11-23	Fri 17-11-23	0 days	1826
1828	Marking parking layout	3 days	Sat 18-11-23	Tue 21-11-23	108 days	1827

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023																2024																2025			
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A		
1829	Sign Board Fixing	2 days	Thu 28-03-24	Fri 29-03-24	303 days	1828,1039																																				
1830	BASEMENT 1 FINISHES	130 days	Mon 30-10-23	Fri 29-03-24	356 days																																					
1831	Wall & ceiling finishes	12 days	Mon 30-10-23	Sat 11-11-23	0 days	1180																																				
1832	Floor finishes	15 days	Mon 13-11-23	Wed 29-11-23	0 days	1831																																				
1833	Fixing Joineries	6 days	Thu 30-11-23	Wed 06-12-23	0 days	1832,1016FS+45																																				
1834	Internal Painting	5 days	Thu 07-12-23	Tue 12-12-23	0 days	1833																																				
1835	MEP Final Fixtures	4 days	Wed 13-12-23	Sat 16-12-23	0 days	1834																																				
1836	Marking parking layout	3 days	Mon 18-12-23	Wed 20-12-23	83 days	1835																																				
1837	Sign Board Fixing	2 days	Thu 28-03-24	Fri 29-03-24	303 days	1836,1039																																				
1838	STILT-1 FINISHES	34 days	Tue 14-11-23	Fri 22-12-23	439 days																																					
1839	Wall & ceiling finishes	12 days	Tue 14-11-23	Mon 27-11-23	0 days	1184																																				
1840	Floor finishes	15 days	Tue 14-11-23	Thu 30-11-23	0 days	1839SS																																				
1841	Fixing Doors, Windows, Ventilators	6 days	Fri 01-12-23	Thu 07-12-23	0 days	1016FS+45 days,																																				
1842	Internal Painting	7 days	Fri 08-12-23	Fri 15-12-23	0 days	1841																																				
1843	MEP Final Fixtures	4 days	Sat 16-12-23	Wed 20-12-23	0 days	1842																																				
1844	Sign Board Fixing	2 days	Thu 21-12-23	Fri 22-12-23	386 days	1843																																				
1845	STILT-2 FINISHES	34 days	Mon 04-12-23	Thu 11-01-24	422 days																																					
1846	Wall & ceiling finishes	12 days	Mon 04-12-23	Sat 16-12-23	0 days	1188																																				
1847	Floor finishes	15 days	Mon 04-12-23	Wed 20-12-23	0 days	1846SS																																				
1848	Fixing Doors, Windows, Ventilators	6 days	Thu 21-12-23	Wed 27-12-23	0 days	1847,1016FS+45																																				
1849	Internal Painting	7 days	Thu 28-12-23	Thu 04-01-24	0 days	1848																																				

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors																																								
							2023														2024										2025															
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A					
1850	MEP Final Fixtures	4 days	Fri 05-01-24	Tue 09-01-24	0 days	1849																																								
1851	Sign Board Fixing	2 days	Wed 10-01-24	Thu 11-01-24	369 days	1850																																								
1852	STILT-3 FINISHES	34 days	Tue 26-12-23	Sat 03-02-24	403 days																																									
1853	Wall & ceiling finishes	12 days	Tue 26-12-23	Mon 08-01-24	0 days	1192																																								
1854	Floor finishes	15 days	Tue 26-12-23	Thu 11-01-24	0 days	1853SS																																								
1855	Fixing Doors, Windows, Ventilators	6 days	Fri 12-01-24	Thu 18-01-24	0 days	1854,1016FS+45																																								
1856	Internal Painting	7 days	Fri 19-01-24	Sat 27-01-24	0 days	1855																																								
1857	MEP Final Fixtures	4 days	Mon 29-01-24	Thu 01-02-24	0 days	1856																																								
1858	Sign Board Fixing	2 days	Fri 02-02-24	Sat 03-02-24	350 days	1857																																								
1859	1F INTERNAL FINISHES	45 days	Fri 16-02-24	Mon 08-04-24	358 days																																									
1860	Wall & ceiling finishes	12 days	Fri 16-02-24	Thu 29-02-24	0 days	1196																																								
1861	Floor finishes	15 days	Fri 23-02-24	Mon 11-03-24	0 days	1860SS+50%																																								
1862	Fixing Doors, Windows, Ventilators	10 days	Tue 12-03-24	Fri 22-03-24	0 days	1861,1016FS+45																																								
1863	Internal Painting	7 days	Sat 23-03-24	Sat 30-03-24	0 days	1862																																								
1864	MEP Final Fixtures	7 days	Mon 01-04-24	Mon 08-04-24	358 days	1863																																								
1865	2F INTERNAL FINISHES	45 days	Sat 24-02-24	Tue 16-04-24	341 days																																									
1866	Wall & ceiling finishes	12 days	Sat 24-02-24	Fri 08-03-24	0 days	1200																																								
1867	Floor finishes	15 days	Sat 02-03-24	Tue 19-03-24	0 days	1866SS+50%																																								
1868	Fixing Doors, Windows, Ventilators	10 days	Wed 20-03-24	Sat 30-03-24	0 days	1867,1016FS+45																																								
1869	Internal Painting	7 days	Mon 01-04-24	Mon 08-04-24	0 days	1868																																								
1870	MEP Final Fixtures	7 days	Tue 09-04-24	Tue 16-04-24	288 days	1869																																								

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1871	3F INTERNAL FINISHES	45 days	Fri 29-03-24	Tue 21-05-24	312 days	
1872	Wall & ceiling finishes	12 days	Fri 29-03-24	Thu 11-04-24	0 days	1204
1873	Floor finishes	15 days	Fri 05-04-24	Mon 22-04-24	0 days	1872SS+50%
1874	Fixing Doors, Windows, Ventilators	10 days	Tue 23-04-24	Sat 04-05-24	0 days	1873,1016FS+45
1875	Internal Painting	7 days	Mon 06-05-24	Mon 13-05-24	0 days	1874
1876	MEP Final Fixtures	7 days	Tue 14-05-24	Tue 21-05-24	259 days	1875
1877	4F INTERNAL FINISHES	45 days	Sat 06-04-24	Wed 29-05-24	305 days	
1878	Wall & ceiling finishes	12 days	Sat 06-04-24	Fri 19-04-24	0 days	1208
1879	Floor finishes	15 days	Sat 13-04-24	Tue 30-04-24	0 days	1878SS+50%
1880	Fixing Doors, Windows, Ventilators	10 days	Thu 02-05-24	Mon 13-05-24	0 days	1879,1016FS+45
1881	Internal Painting	7 days	Tue 14-05-24	Tue 21-05-24	0 days	1880
1882	MEP Final Fixtures	7 days	Wed 22-05-24	Wed 29-05-24	252 days	1881
1883	5F INTERNAL FINISHES	45 days	Sat 11-05-24	Tue 02-07-24	276 days	
1884	Wall & ceiling finishes	12 days	Sat 11-05-24	Fri 24-05-24	0 days	1212
1885	Floor finishes	15 days	Sat 18-05-24	Tue 04-06-24	0 days	1884SS+50%
1886	Fixing Doors, Windows, Ventilators	10 days	Wed 05-06-24	Sat 15-06-24	0 days	1885,1016FS+45
1887	Internal Painting	7 days	Mon 17-06-24	Mon 24-06-24	0 days	1886
1888	MEP Final Fixtures	7 days	Tue 25-06-24	Tue 02-07-24	223 days	1887
1889	6F INTERNAL FINISHES	45 days	Mon 20-05-24	Wed 10-07-24	269 days	
1890	Wall & ceiling finishes	12 days	Mon 20-05-24	Sat 01-06-24	0 days	1216
1891	Floor finishes	15 days	Mon 27-05-24	Wed 12-06-24	0 days	1890SS+50%

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1892	Fixing Doors, Windows, Ventilators	10 days	Thu 13-06-24	Mon 24-06-24	0 days	1891,1016FS+45
1893	Internal Painting	7 days	Tue 25-06-24	Tue 02-07-24	0 days	1892
1894	MEP Final Fixtures	7 days	Wed 03-07-24	Wed 10-07-24	216 days	1893
1895	7F INTERNAL FINISHES	45 days	Sat 22-06-24	Tue 13-08-24	240 days	
1896	Wall & ceiling finishes	12 days	Sat 22-06-24	Fri 05-07-24	0 days	1220
1897	Floor finishes	15 days	Sat 29-06-24	Tue 16-07-24	0 days	1896SS+50%
1898	Fixing Doors, Windows, Ventilators	10 days	Wed 17-07-24	Sat 27-07-24	0 days	1897,1016FS+45
1899	Internal Painting	7 days	Mon 29-07-24	Mon 05-08-24	0 days	1898
1900	MEP Final Fixtures	7 days	Tue 06-08-24	Tue 13-08-24	187 days	1899
1901	8F INTERNAL FINISHES	45 days	Mon 01-07-24	Thu 22-08-24	233 days	
1902	Wall & ceiling finishes	12 days	Mon 01-07-24	Sat 13-07-24	0 days	1224
1903	Floor finishes	15 days	Mon 08-07-24	Wed 24-07-24	0 days	1902SS+50%
1904	Fixing Doors, Windows, Ventilators	10 days	Thu 25-07-24	Mon 05-08-24	0 days	1903,1016FS+45
1905	Internal Painting	7 days	Tue 06-08-24	Tue 13-08-24	0 days	1904
1906	MEP Final Fixtures	7 days	Wed 14-08-24	Thu 22-08-24	180 days	1905
1907	9F INTERNAL FINISHES	45 days	Sat 03-08-24	Wed 25-09-24	204 days	
1908	Wall & ceiling finishes	12 days	Sat 03-08-24	Sat 17-08-24	0 days	1228
1909	Floor finishes	15 days	Sat 10-08-24	Wed 28-08-24	0 days	1908SS+50%
1910	Fixing Doors, Windows, Ventilators	10 days	Thu 29-08-24	Mon 09-09-24	0 days	1909,1016FS+45
1911	Internal Painting	7 days	Tue 10-09-24	Tue 17-09-24	0 days	1910
1912	MEP Final Fixtures	7 days	Wed 18-09-24	Wed 25-09-24	151 days	1911

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

[illegible]

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1934	Fixing Doors, Windows, Ventilators	10 days	Fri 22-11-24	Tue 03-12-24	0 days	1933,1016FS+45
1935	Internal Painting	7 days	Wed 04-12-24	Wed 11-12-24	0 days	1934
1936	MEP Final Fixtures	7 days	Thu 12-12-24	Thu 19-12-24	79 days	1935
1937	14F INTERNAL FINISHES	45 days	Wed 06-11-24	Fri 27-12-24	125 days	
1938	Wall & ceiling finishes	12 days	Wed 06-11-24	Tue 19-11-24	0 days	1248
1939	Floor finishes	15 days	Wed 13-11-24	Fri 29-11-24	0 days	1938SS+50%
1940	Fixing Doors, Windows, Ventilators	10 days	Sat 30-11-24	Wed 11-12-24	0 days	1939,1016FS+45
1941	Internal Painting	7 days	Thu 12-12-24	Thu 19-12-24	0 days	1940
1942	MEP Final Fixtures	7 days	Fri 20-12-24	Fri 27-12-24	72 days	1941
1943	15F INTERNAL FINISHES	45 days	Tue 10-12-24	Thu 30-01-25	96 days	
1944	Wall & ceiling finishes	12 days	Tue 10-12-24	Mon 23-12-24	0 days	1252
1945	Floor finishes	15 days	Tue 17-12-24	Thu 02-01-25	0 days	1944SS+50%
1946	Fixing Doors, Windows, Ventilators	10 days	Fri 03-01-25	Tue 14-01-25	0 days	1945,1016FS+45
1947	Internal Painting	7 days	Wed 15-01-25	Wed 22-01-25	0 days	1946
1948	MEP Final Fixtures	7 days	Thu 23-01-25	Thu 30-01-25	43 days	1947
1949	16F INTERNAL FINISHES	45 days	Wed 18-12-24	Fri 07-02-25	89 days	
1950	Wall & ceiling finishes	12 days	Wed 18-12-24	Tue 31-12-24	0 days	1256
1951	Floor finishes	15 days	Wed 25-12-24	Fri 10-01-25	0 days	1950SS+50%
1952	Fixing Doors, Windows, Ventilators	10 days	Sat 11-01-25	Wed 22-01-25	0 days	1951,1016FS+45
1953	Internal Painting	7 days	Thu 23-01-25	Thu 30-01-25	0 days	1952
1954	MEP Final Fixtures	7 days	Fri 31-01-25	Fri 07-02-25	36 days	1953

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors
1955	17F INTERNAL FINISHES	45 days	Tue 21-01-25	Thu 13-03-25	60 days	
1956	Wall & ceiling finishes	12 days	Tue 21-01-25	Mon 03-02-25	0 days	1260
1957	Floor finishes	15 days	Tue 28-01-25	Thu 13-02-25	0 days	1956SS+50%
1958	Fixing Doors, Windows, Ventilators	10 days	Fri 14-02-25	Tue 25-02-25	0 days	1957,1016FS+45
1959	Internal Painting	7 days	Wed 26-02-25	Wed 05-03-25	0 days	1958
1960	MEP Final Fixtures	7 days	Thu 06-03-25	Thu 13-03-25	7 days	1959
1961	18F INTERNAL FINISHES	45 days	Wed 29-01-25	Fri 21-03-25	22 days	
1962	Wall & ceiling finishes	12 days	Wed 29-01-25	Tue 11-02-25	0 days	1264
1963	Floor finishes	15 days	Wed 05-02-25	Fri 21-02-25	0 days	1962SS+50%
1964	Fixing Doors, Windows, Ventilators	10 days	Sat 22-02-25	Wed 05-03-25	0 days	1963,1016FS+45
1965	Internal Painting	7 days	Thu 06-03-25	Thu 13-03-25	0 days	1964
1966	MEP Final Fixtures	7 days	Fri 14-03-25	Fri 21-03-25	0 days	1965
1967	INTERNAL FINISHES COMPLETION	0 days	Fri 21-03-25	Fri 21-03-25	42 days	1821,1829,1837
1968	ELEVATION WORKS	30 days	Sat 05-04-25	Sat 10-05-25	11 days	
1969	External Plastering (Elevation)	30 days	Sat 05-04-25	Sat 10-05-25	0 days	1269
1970	External Painting	0 days	Sat 05-04-25	Sat 05-04-25	30 days	1969SS
1971	Elevation Completion	0 days	Sat 10-05-25	Sat 10-05-25	0 days	1969,1970
1972	FABRICATION WORKS	60 days	Fri 28-02-25	Fri 09-05-25	22 days	
1973	Fixing Hand Rails for Stairs	60 days	Fri 28-02-25	Fri 09-05-25	0 days	1047,1964FS-50%
1974	Fixing Hand Rails in other areas	0 days	Fri 28-02-25	Fri 28-02-25	0 days	1973SS
1975	Miscellaneous fabrication works	15 days	Fri 28-02-25	Mon 17-03-25	46 days	1974

URBANSKY MIXED USE DEVELOPMENT
MASTER SCHEDULE - TIMELINE SUMMARY
(Baseline R0-15-Dec-2022)

ID	Task Name	Duration	Start	Finish	Free Slack	Predecessors	2023												2024												2025													
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A				
1976	FINISHES & FINAL FIXTURES COMPLETION	0 days	Sat 10-05-25	Sat 10-05-25	11 days	1975,1967,1971																																						
1977	EXTERNAL DEVELOPMENT WORKS	69.75 days	Thu 06-03-25	Tue 27-05-25	7 days																																							
1978	External Plumbing Works	69.75 days	Thu 06-03-25	Tue 27-05-25	7 days																																							
1979	Irrigation Lines For Landscaping	10 days	Thu 06-03-25	Tue 18-03-25	0 days	1803SS																																						
1980	Sewage and Waste Water Line Piping & Manholes	30 days	Thu 06-03-25	Thu 10-04-25	0 days	1979SS																																						
1981	Sewage Connection to Municipal Lines	10 days	Mon 12-05-25	Thu 22-05-25	0 days	1799FF,1980																																						
1982	Municipal Water Line Pipe Laying	4 days	Fri 23-05-25	Tue 27-05-25	7 days	1981																																						
1983	Harvesting Pits & Chambers	20 days	Thu 06-03-25	Sat 29-03-25	0 days	1980SS																																						
1984	Storm Water Drains	45 days	Thu 06-03-25	Mon 28-04-25	0 days	1983SS																																						
1985	External Flooring & Planters	45 days	Thu 06-03-25	Mon 28-04-25	0 days	1984SS																																						
1986	Landscaping	45 days	Thu 06-03-25	Mon 28-04-25	0 days	1031,1985SS																																						
1987	EXTERNAL DEVELOPMENT WORKS COMPLETION	0 days	Mon 28-04-25	Mon 28-04-25	21.75 days	1983,1984,1985																																						
1988	FINAL TESTING & COMMISSIONING	10 days	Sat 24-05-25	Wed 04-06-25	0 days	1808,1812,1976																																						
1989	Fire NOC	48 days	Thu 06-02-25	Wed 02-04-25	53 days																																							
1990	One Lift Operational	1 day	Tue 01-04-25	Tue 01-04-25	0 days	1811FS-50%																																						
1991	Fire Exits, Refuge areas, Fire Door Installations	1 day	Tue 18-03-25	Wed 19-03-25	11.75 days	1803																																						
1992	DG set Ready, Power Supply ready	1 day	Thu 06-02-25	Thu 06-02-25	46 days	1782																																						
1993	Common Area Lighting Ready	1 day	Fri 21-02-25	Sat 22-02-25	0 days	1771																																						
1994	Precommissioning for Fire NOC	8 days	Sat 22-02-25	Tue 04-03-25	24.75 days	1993																																						
1995	Fire NOC Inspection	1 day	Wed 02-04-25	Wed 02-04-25	0 days	1990,1991,1992																																						
1996	Fire NOC	0 days	Wed 02-04-25	Wed 02-04-25	53 days	1995																																						